

Sr.no	Particular	Order Amount	Cum. Bill Amount	Previou Bill Amount	Current Bill Amount	C& I Amount	MEPF Amount
1	Civil & Interior Work	₹ 6,94,09,841	₹ 5,16,80,082	₹ 4,23,60,110	₹ 93,19,972	₹ 93,19,972	₹ -
a	Demolition and Base Civil Works	₹ 44,71,736	₹ 45,46,615	₹ 45,41,038	₹ 5,577	₹ 5,577	
b	Civil Finishes Works	₹ 1,27,47,750	₹ 1,15,88,249	₹ 1,15,14,469	₹ 73,781	₹ 73,781	
c	Carpentry and Mill Works	₹ 3,66,59,410	₹ 3,26,28,430	₹ 2,35,28,384	₹ 91,00,046	₹ 91,00,046	
d	POP and Allied works	₹ 25,95,700	₹ 23,33,377	₹ 21,92,809	₹ 1,40,568	₹ 1,40,568	
e	Painting and Allied works	₹ 1,21,42,355	₹ 2,88,661	₹ 2,88,661	₹ -	₹ -	
f	Miscellaneous Works	₹ 7,92,890	₹ 2,94,750	₹ 2,94,750	₹ -	₹ -	
2	MEP Work	₹ 6,14,16,977	₹ 4,27,40,512	₹ 3,98,15,951	₹ 29,24,561	₹ -	₹ 29,24,561
a	Internal Electrical & ELV Work	₹ 1,18,14,406	₹ 92,74,421	₹ 91,58,220	₹ 1,16,201		₹ 1,16,201
b	FAVA & CCTV	₹ 92,33,592	₹ 98,77,289	₹ 90,55,532	₹ 8,21,757		₹ 8,21,757
c	CCTV	₹ 47,60,545	₹ 51,50,236	₹ 48,27,030	₹ 3,23,206		₹ 3,23,206
d	Fire Fighting Work	₹ 73,95,863	₹ 57,87,868	₹ 57,67,470	₹ 20,398		₹ 20,398
e	HVAC Work	₹ 1,00,12,376	₹ 67,11,417	₹ 51,28,919	₹ 15,82,498		₹ 15,82,498
f	Additional Kinetic Structural Framework	₹ 1,24,10,709	₹ 32,38,930	₹ 31,78,430	₹ 60,500		₹ 60,500
g	Technical Installation BOQ	₹ 37,51,634	₹ 27,00,350	₹ 27,00,350	₹ -		₹ -
h	Missing Line Items Civil	₹ 20,37,852			₹ -		
3	Total Work Done Value (1+2)(Excl. GST)	₹ 13,08,26,819	₹ 9,44,20,594	₹ 8,21,76,060	₹ 1,22,44,533	₹ 93,19,972	₹ 29,24,561
4	Less recovery against signing advance		₹ 1,38,81,968	₹ 1,38,81,968	₹ -	₹ -	
5	Taxable Amount((5 = 3-4)	₹ 13,08,26,819	₹ 8,05,38,625	₹ 6,82,94,092	₹ 1,22,44,533	₹ 93,19,972	₹ 29,24,561
6	Signing Advance		₹ 1,38,81,968	₹ 1,38,81,968			
7	Net Taxable Amount (7 = 5+6)	₹ 13,08,26,819	₹ 9,44,20,594	₹ 8,21,76,060	₹ 1,22,44,533	₹ 93,19,972	₹ 29,24,561
8	Less Retention Amount (8 = 7 x 5%)	₹ 65,41,341	₹ 47,21,030	₹ 41,08,803	₹ 6,12,227	₹ 4,65,999	₹ 1,46,228
9	Less TDS (9 = 7 x 2%)	₹ 26,16,536	₹ 18,88,412	₹ 16,43,521	₹ 2,44,891		
10	GST (10 = 7 x 18%)	₹ 2,35,48,827	₹ 1,69,95,707	₹ 1,47,91,691	₹ 22,04,016		
11	Net Payable Including GST (11 = 7-8-9+10)	₹ 14,52,17,769	₹ 10,48,06,859	₹ 9,12,15,427	₹ 1,35,91,432	₹ 88,53,974	₹ 27,78,333

Client	Undersound										
Project	NIMAL										
Subject	Civil & Interior works										
ABSTRACT											
Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cummulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
A	Demolition and Base Civil Works										
1	Floor protection										
	Providing and Fixing 3mm thk pvc sheet and 12 mm Gypsum sheet with filling of joint with POP for floor protection and removing the same after completion of the work.	Sq.ft	11,526.00	28.00	3,22,728.00	9,497.55	2,65,931.42	199.20	5,577.50	9,696.75	2,71,508.92
						-	-	-	-	-	-
2	Demolition of existing wall including Plaster on both sides	Sq.ft	162.00	45.00	7,290.00	-	-	-	-	-	-
						-	-	-	-	-	-
3	Plastering of walls at all heights up to 4500 mm					-	-	-	-	-	-
	Providing & Laying 12-15 mm thick plaster in cement mortar 1:4 (1 cement : 4 Sieved sand) to existing Walls, ceiling, all types of RCC work, brick work surfaces at all levels in line, level and plumb including smooth cement finish or roughening of surface to hold tiles and providing necessary grooves at junctions of walls and ceiling, door / window frames inclusive of racking the joints, roughing the RCC surface, necessary curing scaffolding etc., completed as per details given in drawing or as directed by Project Manager.	Sq.ft	1,000.00	78.00	78,000.00	3,638.34	2,83,790.49	-	-	3,638.34	2,83,790.49
						-	-	-	-	-	-
4	Mesh					-	-	-	-	-	-
	Providing and fixing Plaster Mesh (Brick Reinforcement Mesh) made out of galvanized iron of nominal thickness 0.35 mm with zinc coating mesh 100 mm to 300 mm wide at every junction of block / brick masonry and concrete members / groove cuttings to be plastered, properly stretched and nailed ensuring equal thickness of plaster on both sides of mesh. Provision for chemical bonding with a layer of Plaster Master from Roff for RCC surfaces and use of Recron fibres to avoid superficial cracks. No extra payment shall be made for providing & fixing of mesh, Plaster Master and Recron.					-	-	-	-	-	-
a	Mesh of 300 mm width - Quantity may vary as per actual	R.ft	250.00	35.00	8,750.00	-	-	-	-	-	-
b	Mesh of 100 mm width - Quantity may vary as per actual	R.ft	250.00	35.00	8,750.00	-	-	-	-	-	-
						-	-	-	-	-	-
5	PCC					-	-	-	-	-	-
	Providing & Laying Plain Cement Concrete Screeding for the existing slab PCC 1:4:8 of average 75- 100 mm thickness using material max 20 mm aggregates graded & minimum cement content of 220 kg/cum in floor at all level, considering top surface of 1:2.5:3 grade concrete ratio ,using maximum 10 mm aggregate grade of average 25 mm thick for overall area as per standard technical specifications including cost of all materials, labour, curing, trowelling and all lead and lift and as directed by the engineer in charge . The average thickness should be 25 mm tolerance level should not be more than 5mm. VDF (Vacuum dewatered flooring) finish needs to be done to get a smooth level on top of the complete screeding work (on site by Ready mix concrete)	Sq.ft	8,198.90	155.00	12,70,829.56	8,198.29	12,70,734.44	-	-	8,198.29	12,70,734.44
						-	-	-	-	-	-
6	Self Levelling screeding					-	-	-	-	-	-
	Supply and laying of Cementitious Self Levelling Underlay considering approved make manufacture Material. The surface To be prepared and should be clean , sound and free from loose material and contamination such as plaster 12 mm average thickness with ,oil, paint and grease.including cost of applying one coat of primer and than self levelling compound application to be applied as per ARDEX ENDURA manufacture technical specification etc complete as directed by the site engineer in charge. P 51 ARDEX ENDURA : A concentrated, blue, synthetic, water-based, solvent-free multi-purpose primer with a wide range of applications which after drying, helps to inhibit the penetration of water from subsequently applied materials. and ARDEX CL 11 on the primed surface using flat / notch steel trowel / depth set pin rake trowel to spread the mix in machine. perfect finish with floor levelling machine required thickness (4-6 mm in one application)	Sq.ft	11,526.00	95.00	10,94,970.00	11,149.30	10,59,183.54	-	-	11,149.30	10,59,183.54
						-	-	-	-	-	-
7	Chemical Waterproofing					-	-	-	-	-	-
	Providing, applying of chemical waterproof 3 coats of Pidilite or Sika 109 chemical modified cement base, flexible water-proofing slurry or approved equivalent to a thickness of 12mm over the bottom and sides till height 1000mm ., including preparation of surface, finishing, curing etc. with 6" standing water pond test for 3 days. all complete at all level.	Sq.ft	6,490.32	200.00	12,98,064.00	6,490.32	12,98,064.00	-	-	6,490.32	12,98,064.00
						-	-	-	-	-	-
8	Pest control					-	-	-	-	-	-
	Providing and laying anti-termite treatment on the floor, covered with a 5-year guarantee, to be carried out by PCI, Hi Care, or an equivalent approved service provider. The treatment will be applied in accordance with the manufacturer's guidelines and industry standards, ensuring long-lasting protection against termites. All necessary preparations, application, and post-treatment monitoring will be included, as directed by the Architect or Engineer-in-Charge, to ensure the effectiveness and durability of the antitermite treatment for the specified period.	Sq.ft	6,490.32	15.00	97,354.80	6,488.93	97,333.88	-	-	6,488.93	97,333.88
						-	-	-	-	-	-
9	Debris shifting					-	-	-	-	-	-
	Carting away the debris from demolition work, including all lifts and leads from the place of demolition to the disposal trucks (with a capacity of 8 cubic meters). The rate will be inclusive of all costs for transportation, labour, and handling. In case required, the rates will be negotiated by the Engineer-in- Charge.	Trips	30.00	9,500.00	2,85,000.00	28.00	2,66,000.00	-	-	28.00	2,66,000.00
						-	-	-	-	-	-
	Total for A - Base civil works				44,71,736.36	-	45,41,037.77	-	5,577.50	-	45,46,615.27
						-	-	-	-	-	-

Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cummulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
B	Civil Finishes Works					-		-		-	
1	Quartz Flooring					-		-		-	
	Entire floor expect Passage behind Screen, Zone b Screen on Flr and Server room					-		-		-	
a	Laying 20 mm thick QUARTZ flooring in required design and patterns with 3 mm Spacers in linear as well as curvilinear portions of the Floor design all complete as per the architectural drawings , laid with Chemical Stone Adhesive and pointing with white cement slurry admixed with pigment of matching shade including rubbing, curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge.	Sq.ft	10,600.00	310.00	32,86,000.00	9,696.75	30,05,991.57	-	-	9,696.75	30,05,991.57
b	Supply of Quartz Base rate of Quartz to include Supply of Quartz to site with loading , delivery and unloading charges. Base rate to be excluding Taxes. Supply should include wastage Make - Kalinga (Grigio Londra)	Sq.ft	10,600.00	800.00	84,80,000.00	10,436.02	83,48,814.53	-	-	10,436.02	83,48,814.53
c	Providing and carrying of epoxy Grouting work for quartz flooring, Grouting to be 3mm wide and 8 mm deep. Before filling up of Grouting Spacer joints to be cleaned and vacuumed for dust, rate inclusive of cleaning of Floor after filling up of epoxy grouting. Make - Laticrete / Roff.	Sq.ft	10,600.00	70.00	7,42,000.00	-	-	1,054.01	73,780.76	1,054.01	73,780.76
d	Transition patti Providing and installation of Transition patti at Joinery of 2 different Flooring Joints made using SS 306 grade of Patti of 1.6 mm thickness up to 40 mm Width, Patti to be fixed using required adhesive and Groove Fixing arrangement.	R.ft	200.00	500.00	1,00,000.00	-	-	-	-	-	-
						-	-	-	-	-	-
2	Laminated Raised False Flooring					-	-	-	-	-	-
	Providing and fixing removable raised/false access flooring with system and its components of approved make for different plenum height with possible height adjustment up to 50 mm, comprising of modular load bearing floor panels supported on G.I. rectangular stinger frame work and G.I. Pedestal etc. all complete, as per the architectural drawings, as specified and as directed by Engineer-in-charge consisting of: (a) Providing at required spacing to form modular framework, pedestals made out of GI tube of thickness minimum 2 mm and 25 mm outer diameter, fully welded on to the G.I. Base plate of size 100mm x 100mm x 3mm at the bottom of the pedestal tube, G.I. pedestal head of size 75mmx75mmx3.5 mm welded with GI fully threaded stud 16mm outer diameter with two GI Check nuts screwed on the stud for level adjustment up to 50mm, locking and stabilizing the pedestal head in position at the required level. The pedestals shall be fixed to the subfloor (base) through base plate using epoxy based adhesive of approved make or the machine screw with raw plug. (b) Stringers system in all steel construction hot dipped galvanized of rectangular size 570x20x30x0.80mm thick having holes at both ends for securing the stringers on to the pedestal head using fully threaded screws ensuring maximum lateral stability in all directions, the grid formed by the pedestal and stinger assembly shall receive the floor panel, this system shall provide adequate solid, rigid support for access floor panel, the system shall provide a minimum clear uninterrupted clearance between the bottom of the floor for electrical conduits and wiring etc. all complete as per the architectural drawings, as specified and as directed by the Engineer-in-charge.	Sq.ft	215.00	650.00	1,39,750.00	245.63	1,59,662.41	-	-	245.63	1,59,662.41
						-	-	-	-	-	-
	Total for B - Civil Finishes works				1,27,47,750.00	-	1,15,14,468.51	-	73,780.76	-	1,15,88,249.27
C	Carpentry and Mill Works					-		-		-	
Note	All Cavities of Partition and Panelling to be filled with Rock wool of required thickness and 48 Kg Density.					-		-		-	
Makes	Aluminium - Jindal					-		-		-	
	MS - Jindal / Tata Steel					-		-		-	
	ACP - Timex / Viva					-		-		-	
	Mirror - Saint-Gobain / Modi guard					-		-		-	
	Corian - LG HiMac					-		-		-	
						-		-		-	
1	Parametric wall (Partition)					-		-		-	
a	Providing and making of Base partition Single grid made using 60 mm x 60 mm x 2.6 mm thick MS box section frame work with a 2 way grid of size up to 1000 mm x 600 mm c/c , Before cladding of frame work, Entire frame work to be applied with red oxide, post application of red oxide.	Sq.ft	1,425.00	625.00	8,90,625.00	1,516.43	9,47,770.20	-	-	1,516.43	9,47,770.20
b	Providing and making of Base Frame work for wall panelling made using 50 mm x 50 mm x 2 mm thick Aluminium pipe section with a 2 way grid of size 600 mm x 600 mm c/c in required plain / Curved Surface. Rate top be inclusive of Making Aluminium Supports from Base MS structure to Achieve the depth as per required wall Thickness.	Sq.ft	2,130.00	550.00	11,71,500.00	2,582.71	14,20,492.79	-	-	2,582.71	14,20,492.79
c	Gypsum Sheet Fixing on One Side Providing and fixing of 16 mm Thick Gypsum sheet on Base Aluminium Frame work, rate to be inclusive of finishing of Gypsum sheet joints with Fibre mesh tape and POP.	Sq.ft	770.00	250.00	1,92,500.00	1,141.79	2,85,447.83	-	-	1,141.79	2,85,447.83
d	3D art Panel on one side providing and fixing of 19 mm Thick Birch plywood slats with even width and shape varying from 300 mm to 450 mm width from top to bottom to achieve a 3D parametric Shape, Rate to be inclusive of making birch plywood slats in required shape in CNC Cutting. All birch plywood slats to be fixed with an equal spacing of 40 mm c/c with 20 mm Spacing between 2 birch plywood slats, all Birch Plywood slates to be finished with matt melamine polish.	Sq.ft	1,360.00	7,200.00	97,92,000.00	-	-	1,175.43	84,63,087.36	1,175.43	84,63,087.36
						-	-	-	-	-	-
2	SS grid for Led screen above Parametric wall and Entrance Façade Over head partition					-		-		-	
	Providing and making of Brite SS 306 box section grid made using SS brite 306 grade of size 20 mm x 40 mm in front of led screens with a grid as per screen size / requirement, SS frame work to be supported with required supports.	Sq.ft	715.00	850.00	6,07,750.00	-	-	-	-	-	-
						-		-		-	
3	Wall Panelling and finishing work					-		-		-	

Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cummulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
a	Base Partition Providing and making of Base partition Single grid made using 60 mm x 60 mm x 2.6 mm thick MS box section frame work with a 2 way grid of size up to 1000 mm x 600 mm c/c , Before cladding of frame work, Entire frame work to be applied with red oxide, post application of red oxide.	Sq.ft	5,746.00	625.00	35,91,250.00	4,772.76	29,82,973.50	-	-	4,772.76	29,82,973.50
b	Gypsum Sheet Fixing Providing and fixing of 16 mm Thick Gypsum sheet on Base Aluminium Frame work, rate to be inclusive of finishing of Gypsum sheet joints with Fibre mesh tape and POP.	Sq.ft	7,675.00	150.00	11,51,250.00	7,557.52	11,33,628.42	66.83	10,024.24	7,624.35	11,43,652.66
c	Providing and making of Base frame work for wall panelling made using 50 mm x 50 mm x 2 mm thick Aluminium pipe section with a 2 way grid of size 600 mm x 600 mm c/c in required plain / Curved Surface. Rate top be inclusive of Making Aluminium Supports from Base MS structure to Achieve the depth as per required wall Thickness.	Sq.ft	1,070.00	650.00	6,95,500.00	9,534.05	61,97,133.50	66.83	43,438.39	9,600.88	62,40,571.89
					-	-	-	-	-	-	-
4	Mirror Cladding on Fabric Forest wall.				-	-	-	-	-	-	-
	Providing and making of Mirror wall panel made using Cladding of 12 mm Flexible plywood and 6 mm thick Mirror strip of various width range from 3" to 12" with Bevelled edges fixed vertically from floor to required height as per drawing with suitable anchor fasteners. Rate to be inclusive of installing Mirror on Plywood base with required adhesives.	Sq.ft	685.00	900.00	6,16,500.00	-	-	-	-	-	-
					-	-	-	-	-	-	-
5	MS Panelling for Columns				-	-	-	-	-	-	-
	Providing and making of wall panelling made using 50 mm x 50 mm x 2.6 mm thick MS pipe section with a 2 way grid of size 600 mm x 600 mm c/c in curved shape. Before cladding of frame work. Rate to be inclusive to of application of Red oxide on Ms frame sub structure, On top of base frame double layer of 6 mm flexible plywood and 4 mdf to be pasted as base for further Finish.	Sq.ft	2,665.00	850.00	22,65,250.00	2,790.03	23,71,524.48	-	-	2,790.03	23,71,524.48
					-	-	-	-	-	-	-
6	Dais				-	-	-	-	-	-	-
	Providing and making of dais made using ms pipe section for size 50 mm x 50 mm x 2.6 mm thick lifted from floor up to 250 mm height using legs made using 50 mm x 50 mm x 2.6 mm thick ms pipe section with 4 mm thick base plate fixed on floor with rubber base, top frame work to be claddd with double layer of 19 mm bison board with 4 mm Approved ACP sheet. Rate to be inclusive of making opening in floor as per requirement for mep or other services. Rate to be inclusive to of application of Red oxide on Ms frame sub structure.	Sq.ft	1,348.00	1,195.00	16,10,860.00	1,960.25	23,42,503.01	-	-	1,960.25	23,42,503.01
					-	-	-	-	-	-	-
7	Barrisol Ceiling				-	-	-	-	-	-	-
	Providing and making of dais bulkhead using MS pipe sections of size 50mm x 50mm x 2.6mm thick, dropped from the slab to a height of 1600mm, including base plate (4mm thick) fixed to the slab with anchor fasteners. 19 mm Plywood box to be made with MS frame work for base. The top framework shall be claddd with approved Barrisol stretch ceiling using the required harpoon or clip-on system and frame. Rate shall include application of red oxide primer on the MS sub-structure, making of all necessary openings for MEP and other services, and complete supply and installation of Barrisol stretch ceiling system comprising PVC membrane, proprietary aluminium perimeter track, accessories, and service cut-outs as per manufacturer's specifications. Rate inclusive of fixing of Hooks for fixing of Barrisol ceiling.	Sq.ft	728.00	1,900.00	13,83,200.00	829.37	15,75,795.78	-	-	829.37	15,75,795.78
					-	-	-	-	-	-	-
8	Barrisol Wall Panel				-	-	-	-	-	-	-
	Providing and making of wall panel framework using MS pipe sections of size 50mm x 50mm x 2.6mm thick, fixed vertically from floor to required height as per drawing, including 4mm thick base plates anchored to floor or wall with suitable anchor fasteners. The framework shall be claddd on the front face with approved Barrisol stretch ceiling using the specified harpoon or clip-on system and frame. Rate shall include application of red oxide primer on the MS sub-structure, provision for all necessary openings for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	Sq.ft	974.00	1,900.00	18,50,600.00	990.29	18,81,547.20	-	-	990.29	18,81,547.20
					-	-	-	-	-	-	-
9	Ceiling grid for kinetic structed in zone D				-	-	-	-	-	-	-
	Providing and making of ceiling grid framework using MS round pipe sections of size 50mm x 50mm x 4 mm thick, suspended from the slab up to a height of 1600mm, with 4mm thick base plates fixed to the slab using anchor fasteners. Within the grid framework, 1" x 1" MS jali shall be fixed using 25mm x 25mm x 1.4mm thick MS L-angles for support. The rate shall include all necessary openings in the ceiling for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	Sq.ft	920.00	1,200.00	11,04,000.00	918.40	11,02,080.00	-	-	918.40	11,02,080.00
					-	-	-	-	-	-	-
10	Door type 1 - Both side laminate				-	-	-	-	-	-	-
	Door for passage behind LED Screens / walls				-	-	-	-	-	-	-
	Size : 1300mm x 2200mm Double Leaf	Nos	3.00	98,000.00	2,94,000.00	-	-	-	-	-	-
	Door Frame:				-	-	-	-	-	-	-
	Overall finish size 250mm x 45 mm thk without rebate, Door frame to be Made up Using 18 mm thick FRP ply as rough ground, fixed to masonry wall in perfect plumb, line and level by using 6" long Hilti Anchor bolt (total 6 no's - 3 no's each side)				-	-	-	-	-	-	-
	Shutter:				-	-	-	-	-	-	-
	Overall size:1200 mm wide x 2200 mm ht. x 2 leaf, up to 38 mm thk. Using 35 mm thick readymade fireproof shutter covered with 1 mm thick approved Laminate on both side , including New Barma Teak Wood beading all around with approved melamine polish.				-	-	-	-	-	-	-
	Hardware:				-	-	-	-	-	-	-
	Heavy duty floor spring by Hafele/Dorma as per required capacity, Including handle as approved by Architect				-	-	-	-	-	-	-
					-	-	-	-	-	-	-

Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cummulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
11	Door type 2 - One side laminate / One side Micro topping					-	-	-	-	-	-
	Server room door					-	-	-	-	-	-
	Size : 900mm x 2200mm Double Leaf	No	2.00	1,65,000.00	3,30,000.00	-	-	3.00	4,95,000.00	3.00	4,95,000.00
	Door Frame:					-	-	-	-	-	-
	Overall finish size 250mm x 45 mm thk without rebate, Door frame to be Made up Using 18 mm thick FRP ply as rough ground, fixed to masonry wall in perfect plumb, line and level by using 6" long Hilti Anchor bolt (total 6 no's - 3 no's each side)					-	-	-	-	-	-
	Shutter:					-	-	-	-	-	-
	Overall size:900 mm wide x 2200 mm ht. x 2 leaf, up to 38 mm thk. Using 35 mm thick readymade fireproof shutter covered with 1 mm thick approved Laminate on One side and 4 mm MDF on other side for further finish, including New Barma Teak Wood beading all around with approved melamine polish. Note - Micro topping work to be excluded here.					-	-	-	-	-	-
	Hardware:					-	-	-	-	-	-
	Heavy duty floor spring by Hafele/Dorma as per required capacity, Including handle as approved by Architect					-	-	-	-	-	-
12	Railing for LED screen					-	-	-	-	-	-
	Providing and Fixing of Brite SS 306 grade Railing with SS Round Pipe section of dia up to 72 mm finished with Approved Powdercoating Finish fixed using inverted cap fitting with flange on ground level, Rate to included in welding, griding, buffing, polishing, and making curvature(whenever required) all channels, plates, supports etc and Flooring mounted railing as per design/detail drawing.	R.ft	518.00	1,500.00	7,77,000.00	-	-	-	-	-	-
14	Support in ceiling for installation of light					-	-	-	-	-	-
	P/F 18mm thk marine Plywood above false ceiling , Vertical support taken from structural slab with 50mm x 50mm 16 SWG aluminium framework fixed with required Plywood / Metal 'L' fixed to slab support.	Sq.ft	340.00	1,200.00	4,08,000.00	336.00	4,03,200.00	-	-	336.00	4,03,200.00
15	Trap doors					-	-	-	-	-	-
	P/F Ceiling trap door flush to the false ceiling , shutter made with 18mm thk marine blockboard, finish with approved 1mm thk laminate both inside and outside with PVC edge bending matching the laminate and provision of 6mm x 6mm Grooves surrounding the shutter. Trap door horizontal frame made with 50mm x 50mm 16 SWG aluminium framework covered with 12mm thk ply and bottom gypsum. Vertical support taken from structural slab with 50mm x 50mm 16 SWG aluminium framework fixed with required Plywood / Metal 'L' fixed to slab support. All required hardware with chain stopper and Alen Key locks in all shutters. Finished & locations as per drawing and instruction from IDC and site in charge.	Sq.ft	480.00	1,300.00	6,24,000.00	-	-	-	-	-	-
16	Metal skirting					-	-	-	-	-	-
	Providing and fixing of 250 mm high 16g SS pvc coated Metal Skirting with ply backing using required adhesives.	R.ft	897.00	625.00	5,60,625.00	-	-	-	-	-	-
17	Clamping supports					-	-	-	-	-	-
	Providing, fabricating, and fixing MS supporting G type clamps for deck sheet slab, made from MS flat/bar/angle sections of approved size and thickness as per structural requirement and site condition. Clamps shall be securely fixed to the deck sheet and/or slab structural members using approved anchor fasteners or welding as required. The rate shall include cutting, bending, welding, drilling, fixing, and application of one coat of red oxide primer for corrosion protection, complete in all respects as per drawing and engineer's instructions.					-	-	-	-	-	-
a	Weight Capacity 100 Kgs Fixed on Anchor fasteners	Kgs	750.00	250.00	1,87,500.00	525.00	1,31,250.00	-	-	525.00	1,31,250.00
b	Weight Capacity 50 Kgs Fixed on Anchor fasteners	Kgs	250.00	185.00	46,250.00	175.00	32,375.00	-	-	175.00	32,375.00
c	Weight Capacity 100 Kgs Welded to Existing MS structure	Kgs	750.00	250.00	1,87,500.00	525.00	1,31,250.00	-	-	525.00	1,31,250.00
d	Weight Capacity 50 Kgs Welded to Existing MS structure	Kgs	250.00	185.00	46,250.00	175.00	32,375.00	-	-	175.00	32,375.00
18	Corian Cladding on Exit façade from external Façade.					-	-	-	-	-	-
	Providing and making of Corian Wall panelling made using Cladding of 12 mm Flexible plywood and 12 mm thick Corian sheet in required shape to required height as per drawing with suitable anchor fasteners. Rate to be inclusive of installing Corian on Plywood base with required adhesives. Make - Lg HlMacS	Sq.ft	210.00	2,300.00	4,83,000.00	-	-	-	-	-	-
19	Slant Screen Boxing					-	-	-	-	-	-
	Providing and making of 3" thick Plywood Boxing for LED screen made using 50 mm x 50 mm x 2 mm thick Aluminium pipe section with a 2 way grid of size 600 mm x 600 mm c/c in required plain / Slant Surface On top of Aluminium sheet 19 mm Commercial plywood to be cladded for making boxing in slant, On top of Plywood 4 mm Flexible ACP sheet to be pasted only at the area where there is no screen (350 mm on bottom and top).	R.ft	356.00	2,000.00	7,12,000.00	-	-	-	-	-	-
20	Flight Information Display (Fids)					-	-	-	-	-	-
	Providing and making of Plywood Boxing Around LED screen made using 19 mm Commercial plywood to be cladded for making boxing in slant. Exposed surface of Plywood to be finished with 4 mm MDF to receive Further finish. 55" Tv boxing for the same 6" depth x 3 no's	Nos	3.00	65,000.00	1,95,000.00	-	-	-	-	-	-
	Panel type VA or IPS					-	-	-	-	-	-
	Resolution - 3840 x 2160p					-	-	-	-	-	-
	Brightness - 700cd/m2					-	-	-	-	-	-
	Minimum Color Supported - 1.07 Billion					-	-	-	-	-	-
	HDMI Input Ports - 3 ports					-	-	-	-	-	-
	Make - Samsung					-	-	-	-	-	-
21	LED Screen Base & Packing of borders					-	-	-	-	-	-

Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cumulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	Providing and fabricating a sub structure for LED Screens made 32mm x 32mm x 1.4mm thick MS Box section pipe frame work with a 2 way grid of size 450 mm x 4500 mm c/c, Frame work to be fixed on wall using required anchor fasteners bolts, Entire frame work to be applied with Red oxide, Post application of red oxide 12 mm HDMR board to be fixed to level the surface.										
a	Zone a - above parametric wall and entrance façade	Sq.ft	715.00	750.00	5,36,250.00	-	-	-	-	-	-
b	Zone B - Floor	Sq.ft	734.00	750.00	5,50,500.00	-	-	-	-	-	-
c	Zone B - Wall	Sq.ft	1,550.00	750.00	11,62,500.00	-	-	-	-	-	-
d	Zone B - Ceiling	Sq.ft	790.00	750.00	5,92,500.00	-	-	117.99	88,496.23	117.99	88,496.23
e	Zone C	Sq.ft	685.00	750.00	5,13,750.00	742.72	5,57,037.00	-	-	742.72	5,57,037.00
f	Opp Zone C	Sq.ft	240.00	750.00	1,80,000.00	-	-	-	-	-	-
g	Providing and fabricating packing of borders for LED Screens made 32mm x 32mm x 1.4mm thick MS Box section pipe frame work with a 2 way grid of size as per site requirement, Frame work to be fixed on framing of base for LED using required anchor fasteners bolts, Entire frame work to be applied with Red oxide, Post application of red oxide & 6mm black ACP to be fixed to level the surface.	Sq.ft	1,800.00	750.00	13,50,000.00	-	-	-	-	-	-
	Total for C - Carpentry and Mill Works				3,66,59,410.00	-	2,35,28,383.71	-	91,00,046.22	-	3,26,28,429.93
						-	-	-	-	-	-
D	POP and Allied works					-	-	-	-	-	-
						-	-	-	-	-	-
1	Universal plaster punning on wall					-	-	-	-	-	-
	Average 12 mm thk Universal plaster punning by Gyproc Stucco, Tile bull marks to be used for channel gliding tracks, Bull marks to be removed before apply punning, Surface to be in perfect plum, line and level, Include pencil rounding to wall corners as instructed, Smooth finished to receive finishing coating, Exclude painting work.	Sq.ft	QRO	53.00		3,638.34	1,92,832.00	-	-	3,638.34	1,92,832.00
						-	-	-	-	-	-
2	Gypsum Board Ceiling - Double Height (Note - for double ceiling height is 4500 mm)					-	-	-	-	-	-
	providing and installation of G.I framework for ceiling to be used manufactured by "GYPSteel" only at 400 mm c/c & suspenders, closer at 1200 mm c/c, 12.5 mm thk Gypsum board to be used manufactured by "Saint Gobain Gypsum Board" or "La Farge" only, Gypsum Board sheets shall be fitted & finished as per manufacturer's specification, All joints to be filled with jointing compound including fiber tape reinforcement, Include finished cut-outs for light fixtures, AC grills, trap doors including necessary framework/ply support , Include horizontal structural member to span below HVAC ducting for ceiling suspenders, rate to be inclusive of Making required Drop / Vertical fascia in ceiling, Rate to be also inclusive of making Light / AC grill Cut out as per requirements.	Sq.ft	8,423.00	300.00	25,26,900.00	6,404.58	19,21,374.00	468.56	1,40,568.00	6,873.14	20,61,942.00
						-	-	-	-	-	-
3	METALLIC GRID CEILING Server room					-	-	-	-	-	-
	Providing and fixing in position Modular 600x600 mm Metallic Grid ceiling system of Armstrong make, size with approved tiles of approved size, texture, perimeter channel, tee as per manufacturers specification including necessary hardware, scaffolding, cleaning, cut-out for light fixtures & services, etc. complete as per detail drawing, as specified and as directed by Designer.	Sq.ft	215.00	320.00	68,800.00	245.63	78,603.03	-	-	245.63	78,603.03
						-	-	-	-	-	-
	Total for D - POP & Allied works				25,95,700.00	-	21,92,809.03	-	1,40,568.00	-	23,33,377.03
						-	-	-	-	-	-
E	Painting and Allied works					-	-	-	-	-	-
						-	-	-	-	-	-
1	Ceiling paint - Acrylic emulsion					-	-	-	-	-	-
a	Sanding and preparing surface for receiving paint, One coat of cement primer in solvent base, Two coats of putty ,Three coats of acrylic emulsion paint, Complete as per manufacturer's specifications .	Sq.ft	11,526.00	55.00	6,33,930.00	-	-	-	-	-	-
b	On edges , beam & Fascia.	R.ft	1,500.00	35.00	52,500.00	-	-	-	-	-	-
						-	-	-	-	-	-
2	Wall Paint					-	-	-	-	-	-
a	Sanding and preparing surface for receiving paint, One coat of cement primer in solvent base, Two coats of putty in oil / synthetic enamel base, Three coats of Royal Emulsion paint, Complete as per manufacturer's specifications	Sq.ft	8,275.00	65.00	5,37,875.00	4,440.93	2,88,660.65	-	-	4,440.93	2,88,660.65
b	On edges , beam & Fascia.	R.ft	50.00	45.00	2,250.00	-	-	-	-	-	-
						-	-	-	-	-	-
3	Micro topping					-	-	-	-	-	-
	Providing and Application of seamless Micro topping on wall dado. system of total thickness 3mm. The substrate of POP Punned wall should be a minimum of 25 N/mm2 in excellent level, free from laitance, dust and other contamination. The level tolerance of the substrate shall be maintained. Substrate should be dry and should have moisture content of less than 4%. Surface preparation: Preparation of substrate shall be by grinding under vacuum/scaffifying as per the need of the surface finish. Surface preparation by enclosed shot blasting or scarification or diamond grinding as per site condition. Finish edges with hand tools. Remove all residues to leave a dry and dust free open textured surface. Application Procedure: Over the prepared substrate, 8 layers of Micro topping with primer to be applied in multiple layers as per the design and as per Company SOP. This mix is spread and finished smooth. After completion of the laying the entire area cure for 48 hrs. . Work Also Including of Lead & Lift, at all height & Levels, Surface Preparation, Cleaning Scaffolding etc Completed, as per detail drawing, as specified and as directed by Architect & Site In charge.										
a	On ceiling	Sq.ft	8,423.00	350.00	29,48,050.00	-	-	-	-	-	-
b	On wall	Sq.ft	20,100.00	350.00	70,35,000.00	-	-	-	-	-	-
c	On Columns	Sq.ft	2,665.00	350.00	9,32,750.00	-	-	-	-	-	-
						-	-	-	-	-	-
	Total for E - Painting & Allied woks				1,21,42,355.00	-	2,88,660.65	-	-	-	2,88,660.65
						-	-	-	-	-	-
F	Miscellaneous Works					-	-	-	-	-	-
						-	-	-	-	-	-
1	Deep Cleaning	Job	11,526.00	15.00	1,72,890.00	2,850.00	42,750.00	-	-	2,850.00	42,750.00
						-	-	-	-	-	-

Item No.	Item Name	UOM	Original BOQ			Previous bill		This Bill		Cummulative Bill	
			Qty.	Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount
2	Signages - Budget rate	Job	1.00	2,50,000.00	2,50,000.00	-	-	-	-	-	-
4	Fire exit plans - A3 with photoluminescence	Nos	20.00	4,500.00	90,000.00	-	-	-	-	-	-
5	Loading , Unloading of Material required for Project (BOQ Scope of works)	Job	1.00	2,80,000.00	2,80,000.00	0.90	2,52,000.00	-	-	0.90	2,52,000.00
	Total for F - Miscellaneous Works				7,92,890.00		2,94,750.00		-		2,94,750.00
A	Demolition and Base Civil Works				44,71,736.36		45,41,037.77		5,577.50		45,46,615.27
B	Civil Finishes Works				1,27,47,750.00		1,15,14,468.51		73,780.76		1,15,88,249.27
C	Carpentry and Mill Works				3,66,59,410.00		2,35,28,383.71		91,00,046.22		3,26,28,429.93
D	POP and Allied works				25,95,700.00		21,92,809.03		1,40,568.00		23,33,377.03
E	Painting and Allied works				1,21,42,355.00		2,88,660.65		-		2,88,660.65
F	Miscellaneous Works				7,92,890.00		2,94,750.00		-		2,94,750.00
	Grand Total				6,94,09,841.36		4,23,60,109.68		93,19,972.48		5,16,80,082.16

Client	Understand																			
Project	NIMAL																			
Subject	Electrical BOQ																			
Item No	Description of Work	UOM	Quantity	Rate		Total rate		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
PART - B	FLAT INTERNAL ELECTRICAL & ELV WORK																			
1	DISTRIBUTION BOARDS																			
1.1	Supply, Unloading , Shifting , Handling, Installation testing and commissioning of powder coated, 1.6mm thick 16 way Single Phase, Double Door, IP-43, Concealed type distribution board with 40A, 30mA DP RCBO as incomer and 11 nos 16A & 3 nos 10A SP MCBs as outgoing for LPDB. The outgoing MCB details Necessary Protection, Accessories shall be as per DB schedule of respective tower. Work includes, installation of DB box with all associated civil works such as chasing with scooping machine on block wall , replaster for rough finish with non shrinkable mortar as per approval from quality department, making good wall finish and curing for 3 days or applying curing compound as per EIC	No.		15,225.00	9,787.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1.4	Supply, Unloading , Shifting , Handling ,Installation testing and commissioning of powder coated, 1.6mm thick 8 way Three Phase, Double Door, PPI type, IP-43, Concealed type distribution board with 32A MCB, per phase 25 A, 30mA DP RCBO as incomer with combination of 12 Nos. 10A & 4 nos 16A 10KA SP MCBs as outgoing as per DB schedule/SLD. The outgoing MCB details Necessary Protection, Accessories as per DB schedule of respective tower. Work includes, installation of DB box with all associated civil works such as chasing with scooping machine on block wall , replaster for rough finish with non shrinkable mortar as per approval from quality department, making good wall finish and curing for 3 days or applying curing compound as per EIC			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Lighting DB (Incomer and outgoing as per DB shedule)	No.	1	37,371.00	7,920.00	37,371	7,920	45,291	1.00	37,371.00	1.00	7,920.00		-		-	1.00	37,371.00	1	7,920.00
	Power PD (Incomer and outgoing as per DB shedule)	No.	1	37,371.00	7,920.00	37,371	7,920	45,291	1.00	37,371.00	1.00	7,920.00		-		-	1.00	37,371.00	1	7,920.00
2	Conduiting			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.1	Conduiting			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, Unloading , Shifting , Handling , installation, testing & commisioning of G.I. conduit (ISI branded and BIS approved) with required acceseries like socket, bend, PVC solution,Deep & regular Junction box, adapter, Nylon 3mm wire for pulling of wires, miscellaneous items like screw, GI wire for holding the conduit in wall/surface , clamps, 6 mm steel for holding the drop in beam or wall, rawal plug etc. Also the rate shall be including mains conduiting required accessories such as 2 channel, end socket/adapter at Meter Panel, JB if required & other misc. accessories to complete the mains conduiting job. Vendor to ensure chock free of conduit post nylon rope pulling. Protection of conduit from plaster or gypsum is included. In case of any blockage of conduit post plaster or gypsum reveals, rectification of the same is included			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.1.1	20mm conduit with all required accessories	Mtrs.	500	276.00	47.00	1,38,000	23,500	1,61,500	500.00	1,38,000.00	500.00	23,500.00		-		-	500.00	1,38,000.00	500	23,500.00
2.1.3	25mm conduit with all required accessories	Mtrs.	250	311.00	47.00	77,750	11,750	89,500	250.00	77,750.00	250.00	11,750.00		-		-	250.00	77,750.00	250	11,750.00
2.1.4	32mm conduit with all required accessories	Mtrs.	100	370.00	47.00	37,000	4,700	41,700						-		-				
2.2	Wall Conduiting			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, Unloading , Shifting , Handling , installation, testing & commisioning of FRLS PVC MMS conduit (ISI branded and BIS approved) with required acceseries like socket, bend, PVC solution,Deep & regular Junction box, adapter, GI tar (gauge 9)/Nylon 3mm wire for pulling of wires, miscellaneous items like screw, GI wire for holding the conduit in wall, clamps, rawal plug etc cutting the walls by scooping machine, and complete as per technical specifications, drawings & relevant standards with all require accessories and supports to complete the work.Vendor to ensure chock free of conduit post nylon/GI rope pulling. Protection of conduit from plaster or gypsum is included. In case of any blockage of conduit post plaster or gypsum reveals, rectification of the same is included			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.2.1	20mm PVC MMS conduit with all required accessories	Mtrs.		326.25	58.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.2.2	25mm PVC MMS conduit with all required accessories	Mtrs.		326.25	58.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.5	Supply,Unloading , Shifting , Handling, installation, testing & commissioning of Metal Flush modular boxes (boxes shall be 1.2 mm thick M.S. boxes zinc passivated, 120 GSM coating) with earthing provision including miscellaneous items like screw, binding wire, clamps, 3 mm MS plate for fixing back box in MIVAN, POP etc. To fix in wall to complete the work (All associated civil works like cutting the block walls by cutter machine replaster for rough finish for concealed switch boxes. Protection of conduit from plaster or gypsum is included. In case of any blockage of conduit post plaster or gypsum reveals, rectification of the same is included in the rates.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.5.1	1M Module Box	Nos.		130.50	58.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.5.2	2M Module Box	Nos.		130.50	58.00	-	-	-	-	10.00	1,305.00	10.00	580.00		-		10.00	1,305.00	10	580.00
2.5.3	3M Module Box	Nos.	10	188.50	58.00	1,885	580	2,465	-	10.00	1,885.00	8.00	464.00		-		10.00	1,885.00	8	464.00
2.5.4	4M Module Box	Nos.	10	280.33	77.09	2,803	771	3,574							-					
2.5.5	6M Module Box	Nos.	4	340.75	72.50	1,363	290	1,653	2.00	681.50	2.00	145.00		-		2.00	681.50	2	145.00	
2.5.5	8M Module Box (Vertical)	Nos.		420.50	72.50	-	-	-	-	-	-	-	-		-	-	-	-	-	-
2.5.7	8M Module Box (Horizontal)	Nos.	4	420.50	79.75	1,682	319	2,001	-	-	-	-	-		-	-	-	-	-	-
2.5.8	12M Module Box	Nos.		471.25	79.75	-	-	-	-	-	-	-	-		-	-	-	-	-	-
2.5.9	16M Module Box	Nos.		616.25	79.75	-	-	-	-	-	-	-	-		-	-	-	-	-	-
2.6	Cu FRLS wires			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Base Rate: Supply, Unloading , Shifting , Handling, installation, testing & commissioning of Cu LSZH wires/Cables including wire connecting to respective switch/socket etc. to complete the job. All wire ends shall be lugged & crimped properly and terminated at both D.B. and S.B. end. 3R x 1.5 sq. mm. FRLS (Point to point wiring P/N/E & light point to MCB) 2R x 2.5 sq. mm & 1R x 1.5 sq. mm.FRLS (DB to SB, SB to SB, DB to AC Pts / SB, 2R x 4 sq. mm & 1R x 2.5mm sq. mm.FRLS , During wiring if any chock up reveals then rectification of chock and related rework of other activities like plant, gypsum etc are included in the rates.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.6.4	1.5 sq. mm. FRLS	Mtrs.	5140	129.00	35.00	6,63,040	1,79,900	8,42,960	11,740.00	15,14,460.00	10,242.00	3,58,470.00		-		-	11,740.00	15,14,460.00	10,242	3,58,470.00
2.6.5	2.5 sq. mm. FRLS	Mtrs.	10280	199.00	41.00	20,45,720	4,21,480	24,67,200	11,880.00	23,64,120.00	2,498.00	1,02,418.00		-	0	-	11,880.00	23,64,120.00	2,498	1,02,418.00
2.6.6	4.0 sqmm FRLS	Mtrs.	50	383.45	56.81	19,172	2,840	22,013	-	-	-	-	-		-	-	-	-	-	-

Item No	Description of Work	UOM	Quantity	Rate		Total rate		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount		
2.6.7	6.0 samrn FRLS	Mtrs.		568.40	45.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.6.7	Multi mode 4 core FTTH optical Fibre drop Cable	Mtrs.		210.25	94.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.6.10	Supply, installation testing and commissioning of CAT 6 cable	Mtrs.		87.00	29.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7	supply, unloading , Shifting , Handling,installation, testing & commissioning of cover plates [including inner installation Plate], Modular switches/Sockets including accessories like Round plates, connectors with oil consumable etc as per approved make, including wire connecting to respective switch/socket etc to complete the job, Protection of the same till handover to FM is in scope of contractor. During Switch Socket fixing if any chock up reveals then rectification of chock and related rework of other activities like paint, gypsum etc are included in the rates.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.1	1M Modular Cover Plate	Nos.		268.25	58.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.2	2M Modular Cover Plate	Nos.		268.25	58.00	-	-	-	8.00	2,146.00	-	-	-	-	-	8.00	2,146.00	-	-	
2.7.3	3M Modular Cover Plate	Nos.		304.50	58.00	-	-	-	11.00	3,349.50	-	-	-	-	-	11.00	3,349.50	-	-	
2.7.4	4M Modular Cover Plate	Nos.	10	308.88	54.91	3,089	549	3,638	-	-	-	-	-	-	-	-	-	-	-	
2.7.5	6M Modular Cover Plate	Nos.	10	562.85	68.64	5,629	686	6,315	2.00	1,125.71	-	-	-	-	-	2.00	1,125.71	-	-	
2.7.6	8M Modular Cover Plate	Nos.	4	610.90	68.64	2,444	275	2,718	-	-	-	-	-	-	-	-	-	-	-	
2.7.7	12M Modular Cover Plate	Nos.		739.50	72.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.8	16M Modular Cover Plate	Nos.		855.50	72.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.9	6A 1 Two Way Switch - 1M	Nos.		116.00	58.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	6A Bell push			471.25	72.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	6A 1 Way Switch - 1M		14	198.82	49.71	2,784	696	3,479	-	-	-	-	-	-	-	-	-	-	-	
2.7.10	16A 1 Way Switch with LED Indicator Lamp - 1M	Nos.		181.25	50.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	25A 1 Way Switch with LED Indicator Lamp - 1M (Geyser)			442.25	50.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.11	6A Multistandard Socket Outlet with Shutter - 2M	Nos.		217.50	50.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.12	6/16A Multistandard Socket Outlet with Shutter with switch - 2M	Nos.	24	549.13	75.50	13,179	1,812	14,991	-	-	-	-	-	-	-	-	-	-	-	
	25A Multistandard Socket Outlet with Shutter - 2M (Geyser)			978.75	290.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.13	Fan Regulator with 360° rotation- 2M	Nos.		1,812.50	87.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.14	Cord Outlet for RJ45 Data Cable	Nos.		797.50	181.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.15	RJ11 Telephone outlet with shutter - 1M	Nos.		333.50	79.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	TV socket			282.75	79.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.16	Blank Plate - 1M	Nos.	4	58.00	29.00	232	116	348	-	-	-	-	-	-	-	-	-	-	-	
2.7.17	6 Amp Ceiling Rose, 3 Plate	Nos.		108.75	79.75	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.7.18	Waterlight Enclosure - 3 Gang / 3 Module			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	IP65 16 A power socket			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	TOTAL			-	-	-	-	37,56,638	-	41,79,564.71	-	5,13,167.00	-	-	-	-	41,79,564.71	-	5,13,167.00	
1	LT PANELS (INDOOR TYPE)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	Supply, Unloading , Shifting , Handling ,installation, Testing & Commissioning of LT Panel Boards complete in all respects as per technical specifications & approval of Client / Consultant. Refer specification & Single Line Dia :			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	Fabrication, supply, Insallation testing & commissioning of Electrical LT panel of cubical construction, floor mounted type, fabricated out of 2mm thick CRCA sheet, compartmentalised with hinged lockable doors, Form 3B, dust and vermin proof, powder coated of approved shade after 7 tank treatment process, cable alley, inter-connection with suitable size copper conductor cable/solid copper strip, Gland plate shall be 3 mm thick, having switchgears and accessories, mountings and Aluminium bus bar with heat shrinkable colored PVC Sleeves including control wiring with ferrule & duly riveted anodized aluminum labels for identification of switch gears all complete., earth terminals, numbering etc. complete in all respect, pressurisation fans complete as per CPWD specification with following in coming and Outgoings, suitable for operation on 415V, 3 phase, 50Hz Ac Supply with enclosure protection class IP 43 [IP55 for panel coming inside UGI/STP] as required& per SLD attached and as per IS:8623 [Part 1] 1993.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	NOTE			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	1) All ACBs shall have release with following functions: Protection for O/C, S/C, E/f and Metering for RMS values of current, voltage, Power - kW/kVA/kVAR, Power factor, Demand current- Ph & Neutral. All release data should be available over Ethernet.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	2) All the outgoing ACB / MCCBs should have inbuilt communication port provided with BMS compatibility (including all hardware & software required) and On / Off / Trip LED Cluster Indicating lamps with 2 Amp control MCB and CTs of suitable rating.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	3) All the incoming ACB / MCCBs and outgoing above 200 Amps shall be provided with Multifunction meter with communication port (RS 485/NO NC/ potention free contacts etc)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
1.1	Main LT panel 1 (Details as per SLD)		1	8,42,697.00	31,680.00	8,42,697	31,680	8,74,377	1.00	8,42,697.00	1.00	31,680.00	-	-	-	1.00	8,42,697.00	1	31,680.00	
1.2	Kinetic Panel 2 (details will come from kinetics vendor)		1	3,22,133.00	23,760.00	3,22,133	23,760	3,45,893	1.00	3,22,133.00	1.00	23,760.00	-	-	-	1.00	3,22,133.00	1	23,760.00	
1.3	LED Panel (details as per LED vendor)		1	5,56,166.00	31,680.00	5,56,166	31,680	5,87,846	1.00	5,56,166.00	1.00		-	1	31,680.00	1.00	5,56,166.00	1	31,680.00	
1.4	HVAC Panel (details as per HVAC vendor)		1	2,65,411.00	15,840.00	2,65,411	15,840	2,81,251	1.00	2,65,411.00	1.00	15,840.00	-	-	-	1.00	2,65,411.00	1	15,840.00	
1.5	HVAC Panel (details as per HVAC vendor)		1	2,65,411.00	15,840.00	2,65,411	15,840	2,81,251	1.00	2,65,411.00	1.00	15,840.00	-	-	-	1.00	2,65,411.00	1	15,840.00	
2	Factorv Fabricated/ Readymade Distribution Boards			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

Item No	Description of Work	UOM	Quantity	Rate		Total rate		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount		
	DISTRIBUTION BOARDS DRESSING,TERMINATION & COMMISSONING Free Issue: Unloading , shifting ,Storing, handling ,Installation, testing and commissioning of distribution boards - readymade or customised (wall mounted) as required. The DB shall be Single/Double door type and vertical in fashion. All DB shall be IP-43. Work includes installation of DB box with following consideration and as per EIC instruction. Note: 1. The installation includes MCB & Switchgear Component installation with ferruling and fixing of DB SLD 2. The installation cost includes DB termination, dressing, DB MCB & other component installation and testing commissioning. 3.Installation rate shall cover making cutout in wall , installation of DB base / Back Box leveling and finishing the wall. 4. Cost includes receiving DB cover plates receiving and storage of same for installation and complete handover of same with Flats includes all componenet. 5.DB shall have Neutral bar & earth bar. 6.Suitable enclosure to accomodate incoming , outgoing breakers and accessories as per tender specifications to be selected by Vendor			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.1	IPN MCB DB (refer DB schedule for exact details)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.1.1	LPDB-1: As per SLD	Nos.		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
2.1.9	IPN 16A MCB with enclosure for UPS & HVAC	Nos.		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4.0	UPS			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4.1	Supply of IGBT based micro processor controlled True On line double conversion 3 Phase input 415V and 3 Phase output 30 KVA UPS (N) consisting of following: (30 mis backup) 1 No. UPS module with integrated 100% rectifier + inverter. Battery Circuit breaker for UPS module in CRCA housing with all required fixing accessories & hardware. RS 485 BACnet / Modbus protocol with UPS module for BMS Connectivity. All the informations to be provided to the BMS vendor at one point. In-built static switch for bypass & inverter in UPS module. In-built Manual maintenance bypass. Interconnecting copper cabling (DC cabling) between UPS, Active filter, Battery breaker & Batteries of required length and size. UPS shall have a SNMP card for LAN/WEB connectivity. The SNMP card shall have an inbuilt memory for event logging.	Nos.	2	5,88,675	30,983	11,77,350	61,966	12,39,316	1.00	5,88,675.00	-	-	-	1	30,983.00	1.00	5,88,675.00	1	30,983.00	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
4.2	Sealed maintenance free batteries for 5 KVA UPS with 45 mins backup time on UPS module with interconnectors, Rack and accessories. Rack shall have shrouds for safety from live battery terminals. Suitable MS stand of 450mm high for UPS module duly painted. RAM module with UPS and Cat 5 cable for RAM connectivity. Charger Capacity 120% UPS to have atleast two dry contacts for remote alarms.	Nos.	1	1,81,869	17,600	1,81,869	17,600	1,99,469	1.00	1,81,869.00	-	-	-	1	17,600.00	1.00	1,81,869.00	1	17,600.00	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6	LT CABLES AND TERMINATION			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1	Supply, Unloading , Shifting , Handling ,Installation, testing and commissioning of heavy duty medium voltage AL cables as per Specification and IS 7098 PART I XLPE insulated and outer sheeth of LSH and inner PVC sheeth stranded AL conductor unless or otherwise specified for the following sizes. Cables shall be installed on wall with necessary clamping arrangement (clamping to be supplied by vendor) or in pre-laid PVC pipes when laid inside the building or in civil trench or on cable tray . The unit rate shall include Delivery of the cable at site, Loading, unloading and delivery of the cable at site store. (If applicable) Shifting of cable from site store to place of installation. Supply & fixing of cable G I clamps(With GI Screw). Nylon Tie, brackets, supports, etc. where ever required to fix the cables safely. Testing of insulation and continuity of cable and submission of reports to the client's representative. Vendor to do tagging and nomenclature as per part of testing and commissioning. Vendor to ensure dressing of cable , testing of all cable before laying.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.1	3.5C x 300 Sq.mm AL ARM, XLPE cable	Mtr	200	2,898	481	5,79,600	96,200	6,75,800	-	-	20.00	9,620.00	-	-	-	-	-	20	9,620.00	
6.1.2	3.5C x 240 Sq.mm AL ARM, XLPE cable	Mtr		3,364	529	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.6	4.5C x 185 Sq.mm AL ARM, XLPE cable	Mtr	200	2,241	434	4,48,200	86,800	5,35,000	20.00	44,820.00	20.00	8,680.00	-	-	20.00	44,820.00	20	8,680.00		
6.1.4	4C x 150 Sq.mm AL ARM, XLPE cable	Mtr	15	1,842	411	27,630	6,165	33,795	35.00	64,470.00	35.00	14,385.00	-	-	35.00	64,470.00	35	14,385.00		
6.1.5	3.5C x 120 Sq.mm AL ARM, XLPE cable	Mtr		2,059	508	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.6	3.5C x 95 Sq.mm AL ARM, XLPE cable	Mtr		1,900	508	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.7	3.5C x 70 Sq.mm AL ARM, XLPE cable	Mtr		1,668	363	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.8	3.5C x 50 Sq.mm AL ARM, XLPE cable	Mtr		1,378	363	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.9	4C x 35 Sq.mm AL ARM, XLPE cable	Mtr	15	618	204	9,266	3,089	12,355	45.00	27,799.49	45.00	9,266.50	-	-	45.00	27,799.49	45	9,266.50		
6.1.10	4C x 25 Sq.mm AL ARM, XLPE cable	Mtr		573	218	-	-	-	50.00	28,637.50	-	-	-	-	50.00	28,637.50	-	-	-	
6.1.11	4C x 16 Sq.mm AL ARM, XLPE cable	Mtr		450	218	-	-	-	60.00	26,970.00	60.00	13,050.00	-	-	60.00	26,970.00	60	13,050.00		
6.1.12	4C x 10 Sq.mm CU ARM, XLPE cable	Mtr	60	1,144	147	68,640	8,820	77,460	60.00	68,640.00	40.00	5,880.00	-	-	60.00	68,640.00	40	5,880.00		
6.1.16	4C x 6 Sq.mm CU ARM, XLPE cable	Mtr	20	824	137	16,474	2,746	19,219	-	-	-	-	-	-	-	-	-	-	-	
6.1.14	4C x 4 Sq.mm CU ARM, XLPE cable	Mtr	10	563	137	5,629	1,373	7,001	-	-	-	-	-	-	-	-	-	-	-	
6.1.15	4C x 2.5 Sq.mm CU ARM, XLPE cable (Lift Car & shaft wiring)	Mtr		486	109	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.1.16	3C x 50 Sq.mm CU ARM, XLPE cable	Mtr	50	1,378	363	68,875	18,125	87,000	-	-	-	-	-	-	-	-	-	-	-	
6.1.17	3C x 35 Sq.mm CU ARM, XLPE cable	Mtr	50	1,063	188	53,125	9,375	62,500	-	-	-	-	-	-	-	-	-	-	-	
6.1.18	3C x 25 Sq.mm CU ARM, XLPE cable	Mtr	50	891	160	44,550	8,000	52,550	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2	Supply, Installation, Testing & Commissioning of (Uppto 95 sqmm single and above 95 sqmm Double) compression glands making joint with necessary Aluminium crimping socket of long neck type, Earthing the glands and armoung with earthing clamp and jumper and also connecting to common earth bar, cables connecting to the various equipments like D.B., Lift switch, starter, motor etc. for the following sizes:			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.1	3.5C x 300 Sq.mm AL ARM, XLPE cable	Nos.	8	4,107	528	32,856	4,224	37,080	-	-	2.00	1,056.00	-	-	-	-	-	2	1,056.00	
6.2.2	3.5C x 240 Sq.mm AL ARM, XLPE cable	Nos.		3,625	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.3	4.5C x 185 Sq.mm AL ARM, XLPE cable	Nos.	8	2,746	618	21,945	4,942	26,907	2.00	5,491.26	2.00	1,235.53	-	-	2.00	5,491.26	2	1,235.53		
6.2.4	4C x 150 Sq.mm AL ARM, XLPE cable	Nos.	2	2,402	618	4,805	1,236	6,040	4.00	9,609.70	4.00	2,471.07	-	-	4.00	9,609.70	4	2,471.07		
6.2.5	3.5C x 120 Sq.mm AL ARM, XLPE cable	Nos.		2,320	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.6	3.5C x 95 Sq.mm AL ARM, XLPE cable	Nos.		2,211	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

Item No	Description of Work	UOM	Quantity	Rate		Total rate		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount		
6.2.7	3.5C x 70 Sq.mm AL ARM. XLPE cable	Nos.		1,813	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.8	3.5C x 50 Sq.mm AL ARM. XLPE cable	Nos.		1,305	580	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.9	4C x 35 Sq.mm AL ARM. XLPE cable	Nos.	2	1,236	549	2,471	1,098	3,569	2.00	2,471.07	2.00	1,098.25	-	-	-	-	2.00	2,471.07	2	1,098.25
6.2.10	4C x 25 Sq.mm AL ARM. XLPE cable	Nos.		1,088	435	-	-	-	2.00	2,175.00	2.00	870.00	-	-	-	-	2.00	2,175.00	2	870.00
6.2.11	4C x 16 Sq.mm AL ARM. XLPE cable	Nos.		1,088	435	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.12	4C x 10 Sq.mm CU ARM. XLPE cable	Nos.	8	1,304	343	10,433	2,746	13,179	4.00	5,216.69	4.00	1,372.81	-	-	-	-	4.00	5,216.69	4	1,372.81
6.2.13	4C x 6 Sq.mm CU ARM. XLPE cable	Nos.	2	1,030	275	2,059	549	2,608	-	-	-	-	-	-	-	-	-	-	-	
6.2.14	4C x 4 Sq.mm CU ARM. XLPE cable	Nos.	2	755	275	1,510	549	2,059	-	-	-	-	-	-	-	-	-	-	-	
6.2.15	4C x 2.5 Sq.mm CU ARM. XLPE cable (Lift Car & shaft wiring)	Nos.		798	290	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
6.2.16	3C x 50 Sq.mm CU ARM. XLPE cable	Nos.	2	1,305	580	2,610	1,160	3,770	-	-	-	-	-	-	-	-	-	-	-	
6.2.17	3C x 35 Sq.mm CU ARM. XLPE cable	Nos.	2	1,275	375	2,550	750	3,300	-	-	-	-	-	-	-	-	-	-	-	
6.2.18	3C x 25 Sq.mm CU ARM. XLPE cable	Nos.	2	1,063	375	2,125	750	2,875	-	-	-	-	-	-	-	-	-	-	-	
10	LIGHT FIXTURES AND FANS			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	Supply installation , testing & commissioning of prewired standard light fittings complete with all required accessories.Type & Make will be as per Client or Architect Recommendation.Lux level calculation testing to be done after installation of all light fixture by contractor as directed by client. (Light fixture approved by Architect and ID)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
10.1	LED RECESSED CEILING MOUNTED 37NOS HLL 1324 10W/FT 4000K PROFILE LIGHT LENGTH:1.0FEET (DALI DIMMING)Make : HYBEC	Nos.	65	2,593	350	1,68,548	22,750	1,91,298	38.00	98,535.52	-	-	-	-	30	10,500.00	38.00	98,535.52	30	10,500.00
10.2	LED ANTI GLARE DEEP RECESSED CEILING MOUNTED PRO 104 P73 15W 4000K FIXED DOWNLIGHT (DALI DIMMING)Make : HYBEC	Nos.	95	5,887	450	5,59,256	42,750	6,02,006	38.00	2,23,702.27	-	-	-	-	-	-	38.00	2,23,702.27	-	-
10.3	Model No. : HLS-3281 Housing Material : Aluminium Die-Cast Body Colour : White / Black Power : 15W Beam : 15° / 24° / 36° / 60° Colour Temp. : 3K / 4K / 6K Led Source : Bridgelux LED CRI : >80 / >90 Luminous Flux : 90-100lm/W Output Voltage : -- Led Current (mA) : -- Dimension : Ø75mm x H147mmMake : HYBEC	Nos.	55	2,593	350	1,42,617	19,250	1,61,867	45.00	1,16,686.81	-	-	-	45	15,750.00	45.00	1,16,686.81	45	15,750.00	
10.4	Supply and providing PLC based microprocessor system for automation of light with all required accessories . Vendor to considered all required necessary items for light automation system.	Job	1	5,28,005	1,46,668	5,28,005	1,46,668	6,74,673	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
14	CABLE TRAY			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	Supply and fixing Hot Dip Galvanized (80 micron as per IS 4759, 2629, 2633) factory fabricated Perforated type cable trays, with radial bends, supports of the following sizes as per specification. Rate to include with providing supports at 1500 mm C/C as required with anchor fasteners, threaded rods and other accessories as required. The cable trays M.S. Material used shall conform to I.S.- 2062 & Galvanising shall conform to I.S.- 2629. The Zinc coating shall conform to I.S.- 4759.(For LV and panel drop)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
14.1	300 mm x 50 x 2 mm thick	Mtr	185	912.00	144.00	1,68,720	26,640	1,95,360	135.00	1,23,120.00	135.00	19,440.00	-	-	-	-	135.00	1,23,120.00	135	19,440.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
14.2	200 mm x 50 x 2 mm thick	Mtr	100	684.00	138.00	68,400	13,800	82,200	90.00	61,560.00	90.00	12,420.00	-	-	-	-	90.00	61,560.00	90	12,420.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
14.3	100 mm x 50 x 2 mm thick	Mtr	430	456.00	127.00	1,96,080	54,610	2,50,690	335.00	1,52,760.00	335.00	42,545.00	-	-	-	-	335.00	1,52,760.00	335	42,545.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
14.4	75 mm x 50 x 2 mm thick	Mtr	20	355.00	121.00	7,100	2,420	9,520	20.00	7,100.00	20.00	2,420.00	-	-	-	-	20.00	7,100.00	20	2,420.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.0	Supply and fixing Hot Dip Galvanized (80 micron as per IS 4759, 2629, 2633) factory fabricated Ladder type cable trays, with radial bends, supports of the following sizes as per specification. Rate to include with providing supports at 1500 mm C/C as required with anchor fasteners, threaded rods, L angle (450 mm cable tray size and above) and other accessories as required. The cable trays M.S. Material used shall conform to I.S.- 2062 & Galvanising shall conform to I.S.- 2629. The Zinc coating shall conform to I.S.- 4759.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.1	1000 mm x 75 x 3 mm thick Suspenders 2 Nos. 45 x 40 x 6 mm angle (@ 1500 mm C/C) 12mm Ø threaded rod (800mm)	Mtr		4,278	1,088	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.2	750 mm x 50 x 2.5 mm thick Suspenders 2 Nos. 40 x 40 x 5 mm angle (@ 1500 mm C/C) 10mm Ø threaded rod (800mm)	Mtr		3,118	943	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.3	600 mm x 50 x 2.5 mm thick Suspenders 2 Nos. 40 x 40 x 5 mm angle (@ 1500 mm C/C) 10mm Ø threaded rod (800mm)	Mtr		2,683	943	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.4	450 mm x 40 x 2 mm thick 25x25x3 mm angle ISA (450mm) 8mm Ø threaded rod (500mm)	Mtr		2,248	943	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.5	300 mm x 40 x 2 mm thick 25x25x3 mm angle ISA (450mm) 8mm Ø threaded rod (500mm)	Mtr		1,668	725	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
15.6	150 mm x 25 x 2 mm thick 25x25x3 mm angle ISA (450mm) 6mm Ø threaded rod (500mm)	Mtr		1,160	508	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

Item No	Description of Work	UOM	Quantity	Rate		Total rate		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
16.0	Supply and fixing 2 mm thick factory fabricated PVC trunking with cover , with all the accessories bends, supports of the following sizes as per specification. Rate to include with providing supports at 1500 mm C/C as required with anchor fasteners, threaded rods and other accessories as required.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.1	300 x 100 mm	Mtr		1,668	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.2	150 x 100 mm	Mtr		1,523	508	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.3	100 x 100 mm	Mtr		1,291	363	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.4	300 x 75 mm	Mtr		1,595	653	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.5	150 x 75 mm	Mtr		1,523	508	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.6	100 x 75 mm	Mtr		1,233	363	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
16.7	75 x 75 mm	Mtr		798	363	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17.0	Supply and laying Raceways / Conduits Raceways / conduits shall be fixed to the flooring with GI clamps for finished levels as per the site conditions or through partitions with all accessories. Raceway and JB shall be closed properly with plastic bags to avoid entering of cement mortar. All JB and raceway to be earthed at each contact point and at DB level with 16 SWG Cu wire.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
17.1	300 x 75 mm	Mtr	31.313	1,316	98	41,208	3,069	44,277	31.00	40,796.00	-	-	-	-	31	3,038.00	31.00	40,796.00	31	3,038.00
17.2	200 x 75 mm	Mtr	40	919	92	36,760	3,680	40,440	25.00	22,975.00	-	-	-	-	25	2,300.00	25.00	22,975.00	25	2,300.00
7.3	150 x 75 mm	Mtr	58.31	830	87	48,397	5,073	53,470	50.00	41,500.00	-	-	-	-	50	4,350.00	50.00	41,500.00	50	4,350.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
18.0	Supply and fixing of following GI Strip / 8SWG wires including all necessary fixing accessories and effecting connections per as per the drawings, technical specification and as directed. (Refer Tender Documents for FULL details).			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
18.1	8 SWG GI wire	Mtr	500	147	29	73,500	14,500	88,000	10.00	1,470.00	10.00	290.00	-	-	-	-	10.00	1,470.00	10	290.00
18.2	20x6mm	Mtr	200	235	41	47,000	8,200	55,200	-	-	-	-	-	-	-	-	-	-	-	-
18.3	25x6mm	Mtr	350	293	41	1,02,550	14,350	1,16,900	100.00	29,300.00	100.00	4,100.00	-	-	-	-	100.00	29,300.00	100	4,100.00
18.4	32x3mm	Mtr	10	275	48	2,746	480	3,226	-	-	-	-	-	-	-	-	-	-	-	-
18.5	30x6mm	Mtr	10	480	48	4,805	480	5,285	-	-	-	-	-	-	-	-	-	-	-	-
18.6	40x6mm	Mtr	10	549	48	5,491	480	5,972	-	-	-	-	-	-	-	-	-	-	-	-
18.7	50x3mm	Mtr	10	343	48	3,432	480	3,913	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	TOTAL					-	-	80,57,769		42,28,168.30		2,37,320.16		-		1,16,201.00		42,28,168.30		3,53,521.14
	TOTAL of A+B					-	-	1,18,14,404		84,07,733.01		7,50,487.16		-		1,16,201.00		84,07,733.01		8,66,688.16

[illegible]

[illegible]

Item	Description	UOM	Quantity	Rate		Total Cost		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	Supply, Installation, Testing & Commissioning of UL listed and FM approved Listed Addressable Intelligent Control Module for Hooter cum Strobes , Fire Fighter Telephone Jack and as per technical specification. Relay contact rated at 20Vdc @ 4Amps. Module shall have in-built isolator for better reliability, circuit integrity and advanced fault finding. Manufacturers not having in-built Isolator feature shall provide separate Isolator to comply the same without any extra cost. Complete with Mounting plate, junction box , glands and all ancillary materials etc as required for commissioning as required.	Nos	1	40,726.00	6,683.00	40,726.00	6,683.00	47,409.00	4.00	1,62,904.00	-	-	-	-	4	26,732.00	4.00	1,62,904.00	4.00	26,732.00
2	Control Relay Module			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, Installation, Testing & Commissioning of UL listed and FM approved Addressable Intelligent Control Relay Module for Lift Integration, Smoke Dampers, Access Control, Speaker zones, Staircase Pressurization, Fire Fighting Panel, HVAC PLC Panel, & other Third Party Outputs as per technical specification. Relay contact rated at 20Vdc @ 4Amps. Module shall have in-built isolator for better reliability, circuit integrity and advanced fault finding. Manufacturers not having in-built Isolator feature shall provide separate Isolator to comply the same without any extra cost. Complete with Mounting plate, junction box , glands etc as required and all ancillary materials etc as required for commissioning as required.	Nos	10	42,636.00	6,996.00	4,26,360.00	69,960.00	4,96,320.00	10.00	4,26,360.00	-	-	-	-	-	-	10.00	4,26,360.00	-	-
3	Monitor Module			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, Installation, Testing & Commissioning of UL listed and FM approved Addressable Monitor Module with NO / NC contacts for Sprinklers Flow & Tamper Switch, PSU, Preaction Sprinkler, ASD and other Third Party Inputs as per technical specification. The monitor module shall monitor potential free contacts. Module shall have in-built isolator for better reliability, circuit integrity and advanced fault finding. Manufacturers not having in-built isolator feature shall provide separate Isolator to comply the same without any extra cost. Complete with Mounting plate, junction box , glands and all ancillary materials etc as required.	Nos	10	42,636.00	6,996.00	4,26,360.00	69,960.00	4,96,320.00	10.00	4,26,360.00	-	-	-	-	-	-	10.00	4,26,360.00	-	-
4	Isolator Module			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, Installation, Testing & Commissioning of UL listed and FM approved Isolator Module (for every 20 detector and devices) for Isolating short / dewired / loose circuits with automatic resetting arrangement. Isolator Base can also be proposed, however in that case needs to be considered with each detector & module. The device shall have an LED which shall blink in normal state & get steady on activation to monitor the health status of the device. Addressing shall be with user friendly rotary decimal switches. Module shall be supplied with mounting plate from OEM for ease of installation & maintenance and Complete with junction box , glands and all ancillary materials etc as required	Nos	5	28,938.00	4,802.00	1,44,690.00	24,010.00	1,68,700.00	5.00	1,44,690.00	-	-	-	-	-	-	5.00	1,44,690.00	-	-
E	Fire Fighter Telephone Jack & Handset			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Supply, Installation, Testing & Commissioning of UL listed and FM approved Addressable Fire Fighter Telephone Jack for 2 way ECS communication with Fire Alarm Panel. Complete with Housing, Mounting plate, junction box, glands and all ancillary materials etc as required. Suitable Interface module for addressing / integration with Fire alarm system to be included.	Nos		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2	SITC of UL listed and FM approved Addressable Fire Fighter Telephone Jack with Handset for 2 way ECS communication with FCC Panel. Complete with Housing, Mounting plate, junction box, glands etc as required. Suitable Interface module for addressing / integration with Fire alarm system to be included.	Nos		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
F	Digital Audio Amplifier & Speakers (UL Listed)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Digital Audio Amplifier			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1.1	Supply, Installation, Testing & Commissioning of UL listed and FM approved Rack mounted Digital Audio Amplifier capable of delivering 480 W power output complete with 100 V Line Matching Transformer, built-in fan for temperature control, Distortion typically 0.03% @ 1 KHz, Hum and Noise 90 dB below rated outputs as per technical specification and Provision for hookup with Fire Alarm Panel, complete as required. Class A type cabling need to consider to 50% operation of system in failure condition	Nos	1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	12 ZONE VOICE ALARM CONTROLLER	Nos	1	6,23,664.00	97,650.00	6,23,664.00	97,650.00	7,21,314.00	1.00	6,23,664.00	-	-	-	-	1	97,650.00	1.00	6,23,664.00	1.00	97,650.00
	15 KEYSALL STATION	Nos	1	2,56,507.00	40,163.00	2,56,507.00	40,163.00	2,96,670.00	1.00	2,56,507.00	-	-	-	-	1	40,163.00	1.00	2,56,507.00	1.00	40,163.00
	2X500W CLASS-D POWER AMPLIFIER	Nos	2	4,24,494.00	66,465.00	8,48,988.00	1,32,930.00	9,81,918.00	2.00	8,48,988.00	-	-	-	-	2	1,32,930.00	2.00	8,48,988.00	2.00	1,32,930.00
1.2	Supply, Installation, Testing & Commissioning of UL listed and FM approved Rack mounted Digital Audio Amplifier capable of delivering 240 W power output complete with 100 V Line Matching Transformer, built-in fan for temperature control, Distortion typically 0.03% @ 1 KHz, Hum and Noise 90 dB below rated output as per technical specification and Provision for hookup with Fire Alarm Panel, complete as required.	Nos	1	1,65,638.00	25,988.00	1,65,638.00	25,988.00	1,91,626.00	-	-	-	-	-	-	-	-	-	-	-	-
2	Speaker (UL Listed)			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.1	Ceiling mounted Supply, installation, testing & commissioning of 2W Multi-Tap (2W, 1.5W, 0.75W), concealed with all mounting base arrangement Speakers with required back box as per technical specification. The speaker shall be compatible with supplied Amplifiers.	Nos		2,767.50	1,012.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.2	Surface Mounted Supply, installation, testing & commissioning of 2W Multi-Tap (2W, 1.5W, 0.75W), Surface Mounted with all mounting base arrangement (1.2 mm thick MS box) Speakers with required back box as per technical specification. The speaker shall be compatible with supplied Amplifiers.	Nos		2,727.00	1,012.50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2.3	Speaker Supply, installation, testing & commissioning of 15W Multi-Tap (15W, 7.5W) horn speaker with ABS body for area for evacuation & calling use. The speaker shall be capable to produce 98 dbA. Considering 16 Watt wall mount speaker	Nos	12	1,05,030.00	16,538.00	12,60,360.00	1,98,456.00	14,58,816.00	12.00	12,60,360.00	-	-	-	-	12	1,98,456.00	12.00	12,60,360.00	12.00	1,98,456.00

Item	Description	UOM	Quantity	Rate		Total Cost		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount		
2.4	20 Watt wall mounted Speaker .SITC of Box type metal projector loud speaker with multitapping Considering 16 Watt	Nos	9	1,16,033.00	18,270.00	10,44,297.00	1,64,430.00	12,08,727.00	9.00	10,44,297.00	-	-	-	-	1	18,270.00	9.00	10,44,297.00	1.00	18,270.00
	16 Watt ceiling mounted Speaker	Nos		73,872.00	10,032.00	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Installation and commissioning charges		1	2,12,560.00	33,469.00	2,12,560.00	33,469.00	2,46,029.00	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
G	Cable & Conduit			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	ARMOURED CABLE			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1.1	Supply, installation, testing & commissioning along with termination to devices of LSZH 2C x 1.5 sq. mm, RED FRLS Armoured for Fire Alarm, Notification Appliances & Wall drops with Accessories confirming to IS 7098 standards and specifications. Cost shall also include all accessories for laying including suitable clamps, saddles as required.Vendor to ensure dressing of cable as per EIC	Rmt	1,330	209.00	52.00	2,77,970.00	69,160.00	3,47,130.00	1,330.00	2,77,970.00	982.00	51,064.00	-	-	-	-	1,330.00	2,77,970.00	982.00	51,064.00
1.2	Supply, installation, testing & commissioning of Fibre Optic Cable multimode single mode core associated components, and installation services needed for connection of FAPA panel , ensuring all materials and labor meet the project's defined standards and specifications. This document acts as a comprehensive guide for suppliers and contractors, outlining items like the type and number of fibers, cable specifications (e.g., Inddor armored, mode), connector types (e.g., SC, LC), and essential performance criteria to ensure successful and reliable fiber optic network deployment FACP to FACP panel communication & Fire Fighter Telephone riser confirming to IS standards and as per technical specifications. Cost shall also include all accessories for laying including suitable clamps, saddles as required. Vendor to ensure dressing of cable as per EIC	Rmt	50	667.00	167.00	33,350.00	8,350.00	41,700.00	-	-	-	-	-	-	-	-	-	-	-	-
1.3	Supply, installation, testing & commissioning of 2C x 1.5 sq. mm, BLACK FRLS Armoured shielded twisted pair for Public Address System confirming to IS standards and as per technical specifications.Cost shall also include all accessories for cable laying including suitable clamps, saddles, fixing bolts complete as required. Vendor to ensure dressing of cable as per EIC	Rmt	420	209.00	52.00	87,780.00	21,840.00	1,09,620.00	420.00	87,780.00	384.00	19,968.00	-	-	-	-	420.00	87,780.00	384.00	19,968.00
2	CAT 6E cable			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Supply, installation, testing & commissioning of Cat 6E data cable for main FACP to sub-FACP communication along with required accessories for laying and termination.	Rmt.	50	86.40	21.60	4,320.00	1,080.00	5,400.00	50.00	4,320.00	50.00	1,080.00	-	-	-	-	50.00	4,320.00	50.00	1,080.00
3	UN-ARMOURED CABLE			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3.1	Supply, Installation, Testing and Comissioning of 2 Core X 1.5 Sq.mm FRLS twisted pair shielded, PVC blue colour insulated copper conductor cable. For Panel to panel networking & Fire Fighter Telephone confirming to IS standards and as per technical specifications. Cost shall also include all accessories for laying including suitable clamps, saddles as required. Vendor to ensure dressing of cable as per EIC.	Rmt	50	240.29	60.07	12,014.49	3,003.62	15,018.11	-	-	-	-	-	-	-	-	-	-	-	-
3.2	Supply, Installation, Testing and Comissioning of 2 Core X 1.5 Sq.mm FRLS twisted pair shielded, PVC black colour insulated copper conductor cable for PA System confirming to IS standards and as per technical specifications. Cost shall also include all accessories for laying including suitable clamps, saddles as required. Vendor to ensure dressing of cable as per EIC.	Rmt		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3.3	Supply, Installation, Testing and Comissioning of 2 Core X 1.5 Sq.mm FRLS, PVC Red colour insulated copper conductor cable For Fire Alarm Notification Appliances & wall drops confirming to IS standards and as per technical specifications. Cost shall also include all accessories for laying including suitable clamps, saddles as required. Vendor to ensure dressing of cable as per EIC.	Rmt		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3.4	Supply, installation, testing & commissioning of Cat 6E data cable for main FACP to sub-FACP communication with required accessories along with termination.	Rmt		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4	Conduits			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Providing and fixing in position of GI conduit including bends, junction boxes, pull boxes, GI pull wire including necessary civil work such as chase cutting, chipping, making good for recessed conduiting or clamping on surface with saddles, clamps etc. (To be used only incase of Concealed conduiting in brick wall for MCP's / Hooters / Telephone Jacks etc.):			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
4.1	20mm dia, 2mm thick FRLS GI conduit.	Rmt	500	262.00	66.00	1,31,000.00	33,000.00	1,64,000.00	300.00	78,600.00	150.00	9,900.00	-	-	-	-	300.00	78,600.00	150.00	9,900.00
4.2	25mm dia, 2mm thick FRLS GI conduit.	Rmt	200	307.00	77.00	61,400.00	15,400.00	76,800.00	150.00	46,050.00	100.00	7,700.00	-	-	-	-	150.00	46,050.00	100.00	7,700.00
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
H	Graphics and Display Unit			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
1	Graphic Software	Nos.		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Fire Alarm System Graphic software capable of following functions : * Seamless integration to BAS software * Uploading and downloading of information to FACP. * Graphics including autocad drawings. * All Detector information and change of detector setting Software as described above. All necessary License & software cost to be included in the cost . The FAS graphic software shall be dedicated with saperate database.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2	Workstation	Nos.		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	Fire Alarm Graphic Workstation for the Above mention GUI software. Intel i7 + Processor or Latest Tecnology with min 8GB (4 x 2GB) 1600MHz DDR3 Non-ECC,high sepeed 7.5K rpm 2 TB SATA hard disk, Enhanced 2 GB Integrated Intel Graphics Media Accelerator ,with Dual/Quad Screen card, with Dual Integrated 10/100/1000 Ethernet NIC(Dual Giga Bite Ethernet Ports),Cordless 104 keys window 98 keyboard & Mouse, DVD Combo Drive etc. Cost should be With Life time licenses for Windows 8 License or any latest version compatible with BMS software , Anti virus & All other realted software along with High resolution 24" LED HD Flat Screen with HDMI, PC inputs, complete wall mounted /table mounted Brackets as per Specification.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Item	Description	UOM	Quantity	Rate		Total Cost		Total Amount	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
				Supply	Installation	Supply	Installation		Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
3	Supply, installation, testing & commissioning of wifi booster. Cisco make Access point need to be consider Wifi Access -Cisco Make C9120AXI-D with required devices	No	2	99,607.00	14,301.00	1,99,214.00	28,602.00	2,27,816.00	2.00	1,99,214.00	-	-		-		-	2.00	1,99,214.00	-	-
				-	-															
				-	-															
TOTAL FOR FIRE ALARM SYSTEM - GST EXTRA								92,33,592.11		87,94,516.00		2,61,016.00		-		8,21,757.00		87,94,516.00		#####

Client	Undersound																			
Project	NIMAL																			
Subject	CCTV BOQ																			
Item	Description	UOM	Quantity	Rate		Total Cost		Total Amount	Previous Bill				Current Bill				Total Bill			
				Supply	Installation	Supply	Installation		Supply Qty	Supply Amount	Installation Qty	Installation Amount	Supply Qty	Supply Amount	Installation Qty	Installation Amount	Supply Qty	Supply Amount	Installation Qty	Installation Amount
1	SITC of Indoor application IP Dome Day/Night camera with Camera need to be IP based POE switch compatible and Resolution 2megapixel or higher)-2MP, Dome camera, 3*9mm AVF Lens, 45Mtrs IR, 11W PoE, IP52 (Indoor)	Nos	19	72,876	3,001	13,84,644	57,019	14,41,663	19.00	13,84,644.00	-	-	-	-	19.00	57,019.00	19.00	13,84,644.00	19.00	57,019.00
2	SITC of outdoor application IP Bullet Day/Night cameraDay/Night camera with Camera need to be IP based POE switch compatible and Resolution 2megapixel or higher)-2MP, Dome camera, 3*9mm AVF Lens, 45Mtrs IR, 11W PoE, IP52 (Indoor)	Nos		1,19,475	3,645				-		-					-		-		
3	Supply,Installation,Testing & Commissioning of 32 Channel Composite, Multi Operation - NVR Is required for recording device to support IP camera :-Network Video Recorder,Up to 64CH, POE enabled channels, 32MP Resolution & 400Mbps network camera recording • HDMI out • User friendly UI • AI search support as an option, Dynamic Event support, • H.265 / H.264 compression support, RAID 5/6 support recording support for 24 hours, 90 days recording @ 25 frames with all required licenses Considering 128 TB Enterprise HDD	Nos	1	22,46,743	1,27,814	22,46,743	1,27,814	23,74,557	1.00	22,46,743.00	-	-	-	-	1.00	1,27,814.00	1.00	22,46,743.00	1.00	1,27,814.00
3	Supply,Installation,Testing & Commissioning of 16 Channel Composite, Multi Operation - Quadraplex (Playback/Record/Network/Backup), Recording Quality Grade - Level 1 (Low), 2, 3, 4, 5 (High) -Storage - 4TB	Nos		-	-				-	-	-	-	-	-		-	-	-	-	
3	Supply,Installation,Testing & Commissioning of 6 Unit Wall Mounted Rack including power strip with spike arrestors suitable for Digital Video Recorders.	Nos	1	55,015	8,336	55,015	8,336	63,351	1.00	55,015.00	-	-	-	-	1.00	8,336.00	1.00	55,015.00	1.00	8,336.00
4	Supply,Installation,Testing & Commissioning of CMS Software with PC (Including all required Accessories Mouse, Keyboard etc.) - If required,Detail specification required and this need to be installed in IT room with IT Equipment rack .There is missing detail regarding patch max panel with IO loading Termination and testing commissioing Workstation is not in our scope. Considering only CMS software	Nos	1	1,38,928	13,893	1,38,928	13,893	1,52,821	1.00	1,38,928.00	-	-	-	-	1.00	13,893.00	1.00	1,38,928.00	1.00	13,893.00
5	Supply,Installation,Testing & Commissioning of 21" colour LED high resolution monitor & other required accessoriesLen W-2123 (3.6 GHz), 16GB RAM, 256GB SSD, 2GB Quadro P620 Graphic Card, Serial Card, keyboard, Mouse, Win11 64bit OS, 16 Network Port with 24" Monitor display. Cost include with all required required accessories for making work station .	Nos	1	1,07,808	8,336	1,07,808	8,336	1,16,144	-	-	-	-	1.00	1,07,808.00	1.00	8,336.00	1.00	1,07,808.00	1.00	8,336.00
6	Supply and Laying of 2c*1.5 sqmm shielded unarmoured cable.	Mtrs	U.R.	-	-				-	-	-	-	-	-		-	-	-	-	
7	Supply and Laying of Co axial RG6 shielded cable.As per NMIAL approved make list	Mtrs	100	160	64	15,977	6,391	22,367	-	-	-	-	-	-		-	-	-	-	
8	Supply and Laying of Cat 6 Cable including 25mm GI Conduit. As per NMIAL approved make list	Mtrs	760	306	61	2,32,560	46,360	2,78,920	2,494.50	7,63,317.00	2,366.50	1,44,356.50		-		2,494.50	7,63,317.00	2,366.50	1,44,356.50	
9	Supply,Installation,Testing & Commissioning of 40" colour Thin Bezel LED high resolution monitor & other required accessories	Nos	U.R.	-	-				-	-	-	-	-	-		-	-	-	-	
10 -R1	Supply and Installation of 4 Port POE layer 2 Switch with 4U Rack 9300 Series Cisco Make POE Managable network switch	Nos		-	-				-	-	-	-	-	-		-	-	-	-	
11	Supply and Installation of 24 Port POE layer 3 Switch with 9U Rack 9300 Series Cisco Make POE Managable network switch As per Camera and network port requirement Not in our scope	Nos	U.R.	-	-				-	-	-	-	-	-		-	-	-	-	
12	Supply and laying of CCTV Cable (4*1) (Roll of 300mtr. Each) As per NMIAL approved make list	Mtrs	720	139	50	1,00,080	36,000	1,36,080	-	-	-	-	-	-		-	-	-	-	
13	Supply and Laying of 25mm PVC Conduit (L.H.S.F.T.) As per NMIAL approved make list	Mtrs	720	89	33	64,080	23,760	87,840	-	-	-	-	-	-		-	-	-	-	
14	SMPS For Cameras	Nos.	RO	-	-				-	-	-	-	-	-		-	-	-	-	
15	Power Supply Strip with Surge Protector	Nos.	2	13,948	834	27,896	1,668	29,564	-	-	-	-	-	-		-	-	-	-	
16	Internet Router (If required)	Nos.	1	47,013	10,225	47,013	10,225	57,238	2.00	94,026.00	-	-	-	-		2.00	94,026.00	-	-	
17	600VA UPS with 20 minutes power back up for supply the Back up Power Supply to Power Strip.	Nos.	Ro	-	-			-	-	-	-	-	-	-		-	-	-	-	
				-	-				-	-	-	-	-	-		-	-	-	-	
				-	-				-	-	-	-	-	-		-	-	-	-	
TOTAL FOR FIRE ALARM SYSTEM - GST EXTRA						44,20,744	3,39,802	47,60,545		46,82,673.00		1,44,356.50		1,07,808.00		2,15,398.00		47,90,481.00		3,59,754.50

Client	Undersound																			
Project	NIMAL																			
Subject	Fire Fighting BOQ																			
FIRE FIGHTING BOQ																				
Sr. No.	Description	Unit	Quantity	Supply	Installation	Date :	07.03.2025	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)		
						Unit Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	
A	Sprinkler System																			
1	1. Providing, laying, jointing, testing and commissioning of Galvanized steel to ASTM A53 Schedule 40 Grade B seamless/ERW pipes including cutting,threading etc providing all malleable galvanized iron fittings, viz.. Flanges, bends, tees, elbows,reducers, unions, grooved couplings(as per FM approved and UL listed), supporting with G. I. clamps, hangers, M.S. brackets etc. including cutting holes and chases in brick or RCC wall / slabs and making good the same to the Approval of Architect / consultant,complete including painting with one coat of primer and two or more coats of synthetic enamel paint of approved make and shade. -Pipe connection shall be welded up to 50mm dia and grooved coupling above .1) Clevlis hanger support for dia 25mm to 100mm dia pipe. 2) Supports (ISA-50x50x6mm thick) for dia 150mm pipe. 3) Channel support (ISMC 100x50x5mm thick) for dia 150mm multiple pipes.(Forged fitting with standard LBS for below 50mm) Pipe Thickness - 1.6mm, Paint Coat - PO Red and name marking to be done for all the pipes in white color																			
	All supports shall be hot dip galvanized in the range of DFT of micron 80 to 90 micron with 7 tank process, hot dip galvanizing shall be conforming to IS:2629/2633/4759/6745. .Cost include with G clamp and support rod as per direction of engineering charge.																			
	The complete system shall comply as per the local fire service department.																			
a	150 mm dia	Rmt.	80	3,832.00	1,940.00	5,772.00	4,61,760.00	24.00	91,968.00	19.55	37,927.00		-	-	24.00	91,968.00	19.55	37,927.00		
b	100 mm dia	Rmt.	20	2,567.00	1,253.00	3,820.00	76,400.00	24.00	61,608.00	22.40	28,067.20		-	-	24.00	61,608.00	22.40	28,067.20		
c	80 mm dia	Rmt.	30	1,850.00	1,045.00	2,895.00	86,850.00	12.00	22,200.00	12.00	12,540.00		-	-	12.00	22,200.00	12.00	12,540.00		
d	65 mm dia	Rmt.	100	1,444.00	836.00	2,280.00	2,28,000.00	24.00	34,656.00	23.70	19,813.20		-	-	24.00	34,656.00	23.70	19,813.20		
e	50 mm dia	Rmt.	60	1,164.00	657.00	1,821.00	1,09,260.00	35.00	40,740.00	31.10	20,432.70		-	-	35.00	40,740.00	31.10	20,432.70		
f	40 mm dia	Rmt.	160	865.00	513.00	1,378.00	2,20,480.00	80.00	69,200.00	66.70	34,217.10		-	-	80.00	69,200.00	66.70	34,217.10		
g	32 mm dia	Rmt.	60	734.00	406.00	1,140.00	68,400.00	6.00	4,404.00	1.00	406.00		-	-	6.00	4,404.00	1.00	406.00		
h	25 mm dia	Rmt.	300	573.00	322.00	895.00	2,68,500.00	110.00	63,030.00	102.55	33,021.10		-	-	110.00	63,030.00	102.55	33,021.10		
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
2	Supplying, installing, testing and commissioning of buried G.I. Pipes conforming to IS 1239 Pt - I Heavy grade with suitable type of supports, fittings as per IS 1239 such as Reducers,Tees, elbows, flanges. Including cutting, Welding as per drawings. The rate quoted should be included with anti corrosive treatment with 4 mm thick polymer corrosion resistant tape, primer as per IS 10221, overlap shall be 15mm minimum.			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
	Cost including Excavation of trenches up to 0.9 x 0.7 mts. in depth for laying pipes upto 150mm dia including forming bottom surface to required level, refilling the trenches with selected excavated earth around the pipe in layers of 150mm thick, dewatering, consolidating etc. Quoted price including of disposing off / carting away the surplus earth out side the site to a dump yard acceptable local bodies or as directed by the site engineer etc. complete.			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
	The complete system shall comply as per the local fire service department.			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
a	150 mm dia	Rmt.		5,075.00	2,175.00	7,250.00		-	-	-	-		-	-	-	-	-	-	-	
b	100 mm dia	Rmt.		3,262.50	1,740.00	5,002.50		-	-	-	-		-	-	-	-	-	-	-	
c	80 mm dia	Rmt.		2,537.50	1,377.50	3,915.00		-	-	-	-		-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
3	Supplying, Installing, testing and commissioning motorised CI butterfly valves with tamper switch dual contact FM approved valve as per BS 5155 (PN 16) slim seal standard lever operated/gear operated type with required flanges, nuts, bolts etc. complete. (For 65mm dia & above)			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
a	150 mm dia	Nos.	1	22,084.00	4,775.00	26,859.00	26,859.00	1.00	22,084.00	1.00	4,775.00		-	-	1.00	22,084.00	1.00	4,775.00		
b	100 mm dia	Nos.	1	18,503.00	3,223.00	21,726.00	21,726.00	-	-	-	-		-	-	-	-	-	-	-	
c	80 mm dia	Nos.		20,590.00	3,262.50	23,852.50		-	-	-	-		-	-	-	-	-	-	-	
d	65 mm dia	Nos.		1,754.50	2,175.00	3,929.50		-	-	-	-		-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
4	Supplying, installing, testing and commissioning of hydraulically operated Sprinkler control valve, with water motor gong bell, test trims,wet trim kit complete with stop valve, pressure gauges, drain valves, ball valves, check valves, strainers etc. conforming to latest IS Code complete. Alarm valve shall be FM approved. (shall be procured after due approval from EIC)			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
a	150 mm dia	Nos.		36,975.00	9,425.00	46,400.00		-	-	-	-		-	-	-	-	-	-	-	
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
5	Supply, erection, testing & commissioning of Stainless steel bourden type Pressure gauges of dia 100 of suitable range (0 kg/cm² to 16 kg/cm²) for pump sets with Ball valves, siphon, fittings like unions / collars / reducers etc.	Nos.	2	13,100.00	2,175.00	15,275.00	30,550.00	1.00	13,100.00	1.00	2,175.00		-	-	1.00	13,100.00	1.00	2,175.00		
				-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
6	Supplying, installing, testing and commissioning of Fm approved flow switch on sprinkler distribution header on each floor and shall be connected to fire alarm panel through cable. Cable shall be measured separately Flow switch shall be FM Global approved.			-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	
a	150 mm dia	Nos.	1	37,693.22	2,609.53	40,302.75	40,302.75	1.00	37,693.22	-	-		-	1.00	2,609.53	1.00	37,693.22	1.00	2,609.53	
b	100 mm dia	Nos.	1	32,706.12	1,739.69	34,445.80	34,445.80	-	-	-	-		-	-	-	-	-	-	-	
c	80 mm dia	Nos.		26,950.00	1,837.50	28,787.50		-	-	-	-		-	-	-	-	-	-	-	

FIRE FIGHTING BOQ						Date :	07.03.2025	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
Sr. No.	Description	Unit	Quantity	Supply	Installation	Unit Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
d	65 mm dia	Nos.		22,050.00	1,837.50	23,887.50	-	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
7	Supplying, installing, testing and commissioning of conventional Sprinkler quartzoid bulb type with screwed end connection Sprinklers shall be FM approved with Chrome finished.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
a	15 mm dia - Rating 68°C (roset plate type Pendant sprinkler) K-5.6	Nos.	190	788.00	322.00	1,110.00	2,10,900.00	90.00	70,920.00	84.00	27,048.00		-		-	90.00	70,920.00	84.00	27,048.00
b	15 mm dia (Concealed sprinkler), K-5.6 -Rating 68°C	Nos.		3,516.25	391.50	3,907.75	-	-	-	-	-		-		-	-	-	-	-
c	15mm dia Upright Sprinkler, K-8	Nos.	190	788.00	322.00	1,110.00	2,10,900.00	90.00	70,920.00	85.00	27,370.00		-		-	90.00	70,920.00	85.00	27,370.00
d	15 mm dia - Rating 68°C (Window Sprinkler) K-5.6	Nos.		1,131.00	391.50	1,522.50	-	-	-	-	-		-		-	-	-	-	-
e	15 mm dia - Rating 79°C (Quick Response Pendant Type) K-5.6 for Kitchen	Nos.		1,131.00	391.50	1,522.50	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
8	Supplying, installing, testing & commissioning of provisional Dead/End plug of 25 mm dia for Upright sprinkler including tapping from header.	Nos.		14,065.00	3,625.00	17,690.00	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
9	Stainless steel Air Purge Valve with ball valve & other accessories			-	-	-	-	-	-	-	-		-		-	-	-	-	-
l	25 mm dia BSP male threaded	Nos.		3,190.00	884.50	4,074.50	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
10	Supplying, installing, testing and commissioning of Inspection and testing assembly with sight glass, valves and accessories. (25 mm dia)	Nos.	2	17,906.00	5,730.00	23,636.00	47,272.00	1.00	17,906.00	-	-		-		-	1.00	17,906.00	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
11	Supply, erection, testing & commissioning of S.S Flexible Pipes for Sprinkler Connection wherever required.			-	-	-	-	-	-	-	-		-		-	-	-	-	-
a	1500 mm long	Nos.	20	3,569.32	617.77	4,187.08	83,741.67	20.00	71,386.34	20.00	12,355.33		-		-	20.00	71,386.34	20.00	12,355.33
b	1000 mm long	Nos.	100	3,150.00	537.00	3,687.00	3,68,700.00	70.00	2,20,500.00	70.00	37,590.00		-		-	70.00	2,20,500.00	70.00	37,590.00
c	750 mm long	Nos.	70	2,686.00	537.00	3,223.00	2,25,610.00	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
12	Supplying, installing, testing and commissioning of S.S. orifice plate of 6 mm thk. For Sprinkler Branches.			-	-	-	-	-	-	-	-		-		-	-	-	-	-
a	150 mm dia	Nos		31,900.00	5,075.00	36,975.00	-	-	-	-	-		-		-	-	-	-	-
b	100 mm dia	Nos		23,925.00	3,625.00	27,550.00	-	-	-	-	-		-		-	-	-	-	-
c	80 mm dia	Nos	0	20,300.00	2,610.00	22,910.00	-	-	-	-	-		-		-	-	-	-	-
d	65 mm dia	Nos	0	18,125.00	1,740.00	19,865.00	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
13	Supplying, installing, testing and commissioning of PN 16 rated 150 mm Dia Pressure Reducing Valve with Butterfly valve (PN 16) at inlet & outlet, Strainer, Pressure gauge, bypass arrangement (with PRV) & all accessories For inter connection of High Level and Low Level Risers.	Nos.		14,210.00	1,812.50	16,022.50	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
14	Supplying, installing, testing and commissioning of D.I. Non-return check valves as per IS:5312 (PN 16) Dual plate wafer type with required flanges, nuts, bolts and gaskets etc. complete.			-	-	-	-	-	-	-	-		-		-	-	-	-	-
a	200 mm nominal dia	Nos.		23,925.00	2,175.00	26,100.00	-	-	-	-	-		-		-	-	-	-	-
b	150 mm nominal dia	Nos.		21,750.00	2,175.00	23,925.00	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
SUB TOTAL - A				-	-		28,20,657.22	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
B	Fire Extinguisher			-	-	-	-	-	-	-	-		-		-	-	-	-	-
	Supplying, installing and commissioning Portable Fire extinguishers of following type & capacity.			-	-	-	-	-	-	-	-		-		-	-	-	-	-
1	Carbon-di-oxide type fire extinguisher of 4.5 kgs. Capacity, CO2 gas filled in brand new seamless cylinder with powder coated finish, made out of Manganese steel, with wheel type valve, discharge nozzle, bend & horn, wall mounting bracket etc. complete, confirming to IS: 15683.	Nos.	8	26,423.00	1,194.00	27,617.00	2,20,936.00	8.00	2,11,384.00	-	-		-	8.00	9,552.00	8.00	2,11,384.00	8.00	9,552.00
2	Dry chemical powder (ABC) type fire extinguisher of 6 Kgs. Capacity, with initial filling in brand new cylinder with powder coated finish, fitted with Stainless steel union, high pressure CO2 gas cartridge, discharge hose, floor trolley type / wall mounting bracket etc. complete, confirming to IS:15683.	Nos.	2	6,378.85	1,029.61	7,408.46	14,816.93	2.00	12,757.70	-	-		-	2.00	2,059.22	2.00	12,757.70	2.00	2,059.22
2A	Dry chemical powder (ABC) type fire extinguisher of 10 Kgs. Capacity, with initial filling in brand new cylinder with powder coated finish, fitted with Stainless steel union, high pressure CO2 gas cartridge, discharge hose, floor trolley type / wall mounting bracket etc. complete, confirming to IS:15683.	Nos.	4	13,041.73	1,029.61	14,071.35	56,285.38	4.00	52,166.94	-	-		-	4.00	4,118.44	4.00	52,166.94	4.00	4,118.44
2B	ABC powder type fire extinguisher of 3 Kgs. Capacity, with initial filling in brand new cylinder with powder coated finish, fitted with Stainless steel union, high pressure CO2 gas cartridge, discharge hose, floor trolley type / wall mounting bracket etc. complete, confirming to IS:15683.	Nos.		6,525.00	1,087.50	7,612.50	-	-	-	-	-		-		-	-	-	-	-
3	Mechanical Foam type fire extinguisher 9Lts. Capacity, with initial filling in brand new cylinder with powder coated finish, fitted with Stainless steel union, high pressure CO2 gas cartridge, hose and ABS type branch pipe and wall mounting bracket etc. complete, confirming to IS: 15683.	Nos.	2	33,054.05	1,029.61	34,083.66	68,167.33	2.00	66,108.10	-	-		-	2.00	2,059.22	2.00	66,108.10	2.00	2,059.22
4	Fire buckets round bottom type enamel painted, white inside & Red out side and Letter "FIRE" in black out side and handle with mounting bracket.	sets		12,325.00	2,900.00	15,225.00	-	-	-	-	-		-		-	-	-	-	-

FIRE FIGHTING BOQ						Date :	07.03.2025	Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
Sr. No.	Description	Unit	Quantity	Supply	Installation	Unit Rate	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
5	Water CO2 type fire extinguisher 9 lts. Capacity, initial filling in brand new cylinder of powder coated finish, fitted with Stainless steel union, high pressure CO2 gas cartridge & wall mounting bracket etc. complete confirming to IS:15683	Nos.		39,875.00	2,900.00	42,775.00	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
7	MS GRID Providing and making of Base partition Single grid made using 50 mm x 50 mm x 3 mm thick MS box section frame work with a 2 way grid of size up to 1200 mm x 1200 mm c/c , with 2 meter vertical support at Intersection of grid. Before cladding of frame work, Entire frame work to be applied with red oxide, post application of red oxide."	Kg	15000	227.00	54.00	281.00	42,15,000.00	15,000.00	34,05,000.00	15,000.00	8,10,000.00		-		-	15,000.00	34,05,000.00	15,000.00	8,10,000.00
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
	SUB TOTAL - B			-	-	-	45,75,205.63	-	-	-	-		-		-	-	-	-	-
C	Passive Fire Protection			-	-	-		-	-	-	-		-		-	-	-	-	-
	supply installation testing and commitiong of Fire gas suppression system with all accessories	Job	1			-		-	-	-	-		-		-	-	-	-	-
	SUB TOTAL-C			-	-	-		-	-	-	-		-		-	-	-	-	-
D	Statutory approval			-	-	-		-	-	-	-		-		-	-	-	-	-
	Providing necessary design calculations, shop drawings, As Built Drgs and obtaining Clearance from statutory agencies	Nos.	1	-	-	-		-	-	-	-		-		-	-	-	-	-
				-	-	-		-	-	-	-		-		-	-	-	-	-
	SUB TOTAL-D			-	-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-	-		-		-	-	-	-	-
	TOTAL (EXCEPT GST)					-	73,95,862.85		46,59,732.31		11,07,737.63		-		20,398.42		46,59,732.31		11,28,136.04

Client	Undersound																	
Project	NIMAL																	
Subject	HVAC BOQ																	
Sr. No.	Description Items	Unit	Original BOQ				Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
			Qty.	Supply Rate	Installation Rate	Total Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	Note:																	
a	Prices shall be based on supply, installation, testing & commissioning (SITC) at site including all taxes, duties, transportation & insurance etc.						-	-	-	-	-	-	-	-	-	-	-	-
1	CHILLED WATER TYPE AIR HANDLING UNIT						-	-	-	-	-	-	-	-	-	-	-	-
1.1	CHILLED WATER AHU :						-	-	-	-	-	-	-	-	-	-	-	-
	Supply and assembly of Floor Mounted (FM) Double skin type AHU Integrated (Air handling units) of following specifications:						-	-	-	-	-	-	-	-	-	-	-	-
	Frame Structure: It shall consist of 48mm Extruded Aluminium with thermal break profile.						-	-	-	-	-	-	-	-	-	-	-	-
	Panel: 45mm +/- 2mm thick double skin sandwich panels with rockwool insulation of density 64 kg/m3 or PUF insulation of 48 kg/m3 , The sheet thickness shall be minimum 0.6 mm for the outer skin precoated and 0.8 mm thickness for the inner skin of plain GI.						-	-	-	-	-	-	-	-	-	-	-	-
	Filtration Section: It shall be provided with single stage washable type of prefilter 'MERV 8' first stage which shall be placed before coil section.						-	-	-	-	-	-	-	-	-	-	-	-
	Coil Section: Chilled water coil Multi row deep constructed with Aluminium fins of min 0.11mm thick 12 Fins per inch, and copper tubes of min 27 Guage thickness HYRDOPHYLLIC coated fins. Copper tube shall be min 12.5mm diameter. AHRI certified coil.The coil face area velocity shall not exceed 2.5m/sec (500 fpm).						-	-	-	-	-	-	-	-	-	-	-	-
	Drain Pan: Condensate drain pan shall be fabricated from 18G SS 304 powder coated, insulated with 13 mm thick closed cell elastomeric(nitrile rubber) insulation.						-	-	-	-	-	-	-	-	-	-	-	-
	Fan Section: SISW / DIDW Direct drive backward curved fan. The fan section shall be provided with limit switch for safety to shut off fan during Opening of access door. Fan outlet velocity not to exceed 1600 FPM. The sound level shall not be exceed more than 60dB @ 1m from the source. Vibration isolators, Door Limit switch, UV Lamp as per Technical Specifications, AHU Summary Sheet and drawings. Internal electrical and control wiring of AHU to be provided as factory fitted from AHU supplierTotal static pressue has to be calculated by Contractor as per the configuration.						-	-	-	-	-	-	-	-	-	-	-	-
	Other Details : AHU to house control box/ terminal box with Auto-Manual switch and incomer power terminal, with SPP, Over/ Undervoltage protection, shortcircuit protection and with no-nc contacts (potential free contact) to be provided for tripping on signal from Fire Dampers / Fire Alarm Panel. Power cable from Terminal box to motor & control cabling of required size upto the thermostat / sensor etc. to be provided. Internal electrical and control wiring of AHU to be provided as factory fitted from AHU supplier. The cost shall include all necessary supports & accessories required for installation.						-	-	-	-	-	-	-	-	-	-	-	-
	Contractor shall design the chilled water coil according to the following conditions:						-	-	-	-	-	-	-	-	-	-	-	-
	a. Coil air entering temperature - 73.4°F DB						-	-	-	-	-	-	-	-	-	-	-	-
	b. Coil air leaving temperature - 54°F DB/ 52.99°F WB						-	-	-	-	-	-	-	-	-	-	-	-
	c. Chilled water temperature entering - 7.0°C/ 44.6°F						-	-	-	-	-	-	-	-	-	-	-	-
	d. Chilled water temperature leaving - 12.0°C/ 53.6°F						-	-	-	-	-	-	-	-	-	-	-	-
	e. Ambient temperature - DB - 100°F / 37.7°C & WB - 83°F / 28.3°C						-	-	-	-	-	-	-	-	-	-	-	-
	Make : VTS / Zeco / Citizen						-	-	-	-	-	-	-	-	-	-	-	-
	AHU Capacity TR ESP No. of FA						-	-	-	-	-	-	-	-	-	-	-	-
	Type (Cfm) (mm WG) Rows (Cfm)						-	-	-	-	-	-	-	-	-	-	-	-
	FM 8000 16 50 4/6 1050	No	1.00	11,31,591	72,073	12,03,664	1.00	11,31,591.00	1.00	72,073.00		-	-	1.00	11,31,591.00	1.00	72,073.00	
	FM 12000 25 50 4/6 1050	No	1.00	16,97,386	88,089	17,85,475	1.00	16,97,386.00	1.00	88,089.00		-	-	1.00	16,97,386.00	1.00	88,089.00	
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	GENERAL NOTES:			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
a.	LHS & RHS VALVE station location to be confirmed.			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Sr. No.	Description Items	Unit	Original BOQ				Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
			Qty.	Supply Rate	Installation Rate	Total Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
b.	Fan outlet velocity - 1600 FPM			-	-	-	-	-	-	-		-		-	-	-	-	-
c.	Contractor shall submit static pressure calculation for all above units to Client/Consultant.			-	-	-	-	-	-	-		-		-	-	-	-	-
d.	Any change in motor HP shall be made at no extra cost to client.			-	-	-	-	-	-	-		-		-	-	-	-	-
e.	Fan efficiency shall be minimum 75%			-	-	-	-	-	-	-		-		-	-	-	-	-
f.	The cost shall be included lifting & shifting of each equipment / material with all necessary arrangement. Also, it shall be included the cost of scaffolding required for installation of such material / equipment.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-		-	-	-	-		-		-	-	-	-	-
	SUB-TOTAL			-	-	29,89,139	-	-	-	-		-		-	-	-	-	-
2	CHILLED WATER PIPING WITH INSULATION			-	-		-	-	-	-		-		-	-	-	-	-
2.1	CHW PIPE			-	-		-	-	-	-		-		-	-	-	-	-
	SITC of MS Heavy duty class 'C' ERW Chilled Water pipe conforming to IS 1239 - 2004 primer painted including bends, tees, MS supports, PUFF saddles, anchor fasteners, steel angles and any other material required to complete the work. The piping flange connection bolts, washers and nuts should be hot dipped galvanised. Fluorescent Plastic Sticker/ paint shall be applied to indicate Water flow directions. Only End flanges to be used for capping of pipes. "Table E" of BS code for flange thickness to be adhered.			-	-		-	-	-	-		-		-	-	-	-	-
	Make: Jindal Hissar / TATA			-	-		-	-	-	-		-		-	-	-	-	-
a	Φ 100 mm	Rmt	5.00	3,747	880	23,135	-	-	-	-		-		-	-	-	-	-
b	Φ 80 mm	Rmt	5.00	3,395	880	21,375	-	-	-	-		-		-	-	-	-	-
c	Φ 65 mm	Rmt	70.00	3,158	880	2,82,660	-	-	-	-	90.00	2,84,220.00	90.00	79,200.00	90.00	2,84,220.00	90.00	79,200.00
d	Φ 50 mm	Rmt	20.00	3,097	880	79,540	-	-	-	-	30.00	92,910.00	30.00	26,400.00	30.00	92,910.00	30.00	26,400.00
				-	-	-	-	-	-	-		-		-	-	-	-	-
2.2	CHILLED WATER PIPING INSULATION			-	-	-	-	-	-	-		-		-	-	-	-	-
	SITC of insulation for chilled water. piping. For internal pipe - Stick 25mm thick Nitrile rubber class "O" Closed cell nitrile rubber with anti-microbial coating on it. Insulation shall have Thermal conductivity of 0.033 W/(m.K) and water vapor permeance of 0.10. Joints should be sealed with 50 mm wide 3 mm thick self adhesive tape and putting PVC bands at all supports. Further, insulation shall be wrapped with 7 mil cloth with required adhesive on it.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
a	Φ 100 mm	Rmt	5.00	2,217	641	14,290	-	-	-	-		-		-	-	-	-	-
b	Φ 80 mm	Rmt	5.00	2,072	641	13,565	-	-	-	-		-		-	-	-	-	-
c	Φ 65 mm	Rmt	70.00	1,935	641	1,80,320	-	-	-	-	90.00	1,74,150.00	90.00	57,690.00	90.00	1,74,150.00	90.00	57,690.00
d	Φ 50 mm	Rmt	20.00	1,813	641	49,080	-	-	-	-	30.00	54,390.00	30.00	19,230.00	30.00	54,390.00	30.00	19,230.00
				-	-	-	-	-	-	-		-		-	-	-	-	-
2.3	BUTTERFLY VALVES			-	-	-	-	-	-	-		-		-	-	-	-	-
	SITC of CI Butterfly valves shall be Lug type, bi-directional Butterfly valves MSS SP-67; ANSI Class 150 carbon steel body conforming to ASTM A216, Type WCB, TFE seats and TFE packing, stainless steel (SS410) PTFE coated shafts, matching flanges, locking devices extended flow control lever, insulation, nuts, bolts and neoprene gasket etc. Valve should be suitable for 16 kg/Sq.cm Pressure.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
a	Φ 100 mm	Nos.	2.00	22,176	5,632	55,616	-	-	-	-		-		-	-	-	-	-
b	Φ 80 mm	Nos.	4.00	18,735	5,632	97,468	-	-	-	-		-		-	-	-	-	-
c	Φ 65 mm	Nos.	5.00	17,817	5,632	1,17,245	-	-	-	-	2.00	35,634.00	2.00	11,264.00	2.00	35,634.00	2.00	11,264.00
d	Φ 50 mm	Rmt	3.00	16,112	5,207	63,957	-	-	-	-	2.00	32,224.00	2.00	10,414.00	2.00	32,224.00	2.00	10,414.00
2.4	BALL VALVE			-	-		-	-	-	-		-		-	-	-	-	-

Sr. No.	Description Items	Unit	Original BOQ				Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
			Qty.	Supply Rate	Installation Rate	Total Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	SITC of UPVC pipes of following sizes for drain with necessary supports and fittings such as elbows, tees & reducers etc. The insulation line to be insulated with nitrile rubber insulation of thickness 9mm and wrapped by weather proof protection tape. The Pipe wherever concealed should also have a parallel line as a standby arrangement in case of block of primary pipe.			-	-	-	-	-	-	-		-		-	-	-	-	-
a	Ø 40mm dia.	Rmt.	40.00	336	104	17,600	-	-	-	-		-		-	-	-	-	-
b	Ø 50mm dia.	Rmt.	5.00	447	122	2,845	-	-	-	-	45.00	20,109.36	45.00	5,498.12	45.00	20,109.36	45.00	5,498.12
				-	-	-	-	-	-	-		-		-	-	-	-	-
	NOTES FOR PIPING:			-	-	-	-	-	-	-		-		-	-	-	-	-
a	Cover all open pipe ends with muslin cloth during construction			-	-	-	-	-	-	-		-		-	-	-	-	-
b	Pipe cleaning & chemical treatment as per specs shall be included in the piping cost.			-	-	-	-	-	-	-		-		-	-	-	-	-
c	Unit rates for all indicated sizes of pipes & valves shall be furnished.			-	-	-	-	-	-	-		-		-	-	-	-	-
d	Cleaning/Painting of pipe before insulation shall be included in piping cost.			-	-	-	-	-	-	-		-		-	-	-	-	-
e	The piping support should be as per tender specification and additional supports are to be provided Contractor as decided by Consultant.			-	-	-	-	-	-	-		-		-	-	-	-	-
f	All the valves shall be insulated with the same material as that of Chilled water piping and cost of insulation for valves shall be considered.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
	SUB-TOTAL			-	-	13,89,945	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
3	SHEET METAL WORKS:			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
3.1	FABRICATED G.I RECTANGULAR DUCT			-	-	-	-	-	-	-		-		-	-	-	-	-
	Supply, Fabrication, Testing, and Commissioning of Factory Fabricated GI Sheet Metal 120GSM Rectangular boxed ducting, Plenums, Cowls, Elbows with turning vanes, Splitters, Reducers, Flanges, Collars etc as per IS and Installaton as per SMACNA standards, The complete ducting shall be provided with MS Supports, Rods, Angles, Flanges, Bracing, Rubber Gaskets, Wooden frames, etc. as per drawings and specifications. Installation and testing as per relevent IS and SMANCA .			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
a	18 Gauge GI Sheet Metal Duct (Above 2251mm & Plenum)	Sq.mtr	50.00	2,625	405	1,51,500	-	-	-	-		-		-	-	-	-	-
b	20 Gauge GI Sheet Metal Duct (1501-2250mm)	Sq.mtr	100.00	2,573	405	2,97,800	42.00	1,08,066.00	42.00	17,010.00		-		-	42.00	1,08,066.00	42.00	17,010.00
c	22 Gauge GI Sheet Metal Duct (751-1500mm)	Sq.mtr	375.00	2,363	405	10,38,000	153.00	3,61,539.00	153.00	61,965.00		-		-	153.00	3,61,539.00	153.00	61,965.00
d	24 Gauge GI Sheet Metal Duct (0-750mm)	Sq.mtr	200.00	1,985	405	4,78,000	360.00	7,14,600.00	360.00	1,45,800.00		-		-	360.00	7,14,600.00	360.00	1,45,800.00
				-	-	-	-	-	-	-		-		-	-	-	-	-
3.2	FACTORY FABRICATED G.I FLAT OVAL DUCT			-	-	-	-	-	-	-		-		-	-	-	-	-
	Supply, Fabrication, Testing, and Commissioning of Factory Fabricated GI Sheet Metal 120GSM Exposed Flat Oval ducting, Elbows with turning vanes, Splitters, Reducers, Collars etc as per IS and Installaton as per SMACNA standards, The complete ducting shall be provided with MS Supports, Rods, Angles, Flanges, Bracing, Rubber Gaskets, Wooden frames, etc. as per drawings and specifications. Installation and testing as per relevent IS and SMANCA . All ducts has to be Spray Painted by HVAC contractor, sample and color code to be presented for the validation of Client / Architect.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
a	22 Gauge GI Sheet Metal Duct (751-1500mm)	Sq.mtr		5,075	544	-	-	-	-	-		-		-	-	-	-	-
b	24 Gauge GI Sheet Metal Duct (0-750mm)	Sq.mtr		4,423	544	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
3.3	SITE FABRICATED G.I RECTANGULAR DUCT			-	-	-	-	-	-	-		-		-	-	-	-	-

Sr. No.	Description Items	Unit	Original BOQ				Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
			Qty.	Supply Rate	Installation Rate	Total Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	SUB-TOTAL			-	-	26,34,919	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
4	THERMAL & ACOUSTIC INSULATION:			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
4.1	THERMAL INSULATION			-	-	-	-	-	-	-		-		-	-	-	-	-
	Supply & fixing of Thermal insulation for supply air duct using 13mm thick class " O " Closed cell nitrile rubber with anti-microbial coating on it. Insulation shall have Thermal conductivity of 0.033 W/(m.K) and water vapor permeance of 0.10. Joints should be sealed with 50 mm wide 3 mm thick self adhesive tape. The duct shall be stick with recommended adhesive.	Sq.mtr	950.00	710	201	8,65,450	670.00	4,75,700.00	670.00	1,34,670.00		-		-	670.00	4,75,700.00	670.00	1,34,670.00
				-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
4.2	ACOUSTIC INSULATION			-	-	-	-	-	-	-		-		-	-	-	-	-
	Supply & fixing acoustic insulation for ducting. using Class "1" closed cell elastomeric insulation of 10mm thick Nitrile rubber insulation adhesive, longitudinal & transverse joints sealed with adhesive in neat & clean manner. Material shall be processed Nitrile Rubber foam with anti-microbial protection. Insulation shall have thermal conductivity of 0.047 W/(m.K) and density of 140 - 180 kg/m³.	Sq.mtr	300.00	1,453	561	6,04,200	30.00	43,590.00	30.00	16,830.00		-		-	30.00	43,590.00	30.00	16,830.00
				-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
4.3	ACOUSTIC INSULATION FOR AHU ROOM			-	-	-	-	-	-	-		-		-	-	-	-	-
	Supply & fixing of Acoustic insulation for plant room using 50mm thick Twiga 300 rigid board stick using shalikota primer and GI frame work. Insulation to be covered with glass fiber cloth & finally with 24 G perforated Al. sheet.	Sq.mtr	300.00	1,857	720	7,73,100	-	-	-	-		-		-	-	-	-	-
	Makes : UP Twiga, Owens Corning, Supreme			-	-	-	-	-	-	-		-		-	-	-	-	-
	Note:			-	-	-	-	-	-	-		-		-	-	-	-	-
a.	Insulation work to be coordinated with other agencies and repair to be included by contractor as per site requirement.			-	-	-	-	-	-	-		-		-	-	-	-	-
b.	Vendors to take care of the installation, if any damages takes place the vendor to repair or replace and hand over to clients in good and acceptable condition.			-	-	-	-	-	-	-		-		-	-	-	-	-
c.	Thermal insulation shall be internal for Elliptical / Exposed ducting.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
	SUB-TOTAL			-	-	22,42,750	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
5	CONTROLS			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
5.2	POWER & CONTROL CABLE			-	-	-	-	-	-	-		-		-	-	-	-	-
	SITC of 3-pin plug with 1.5 sq.mm FRLS copper cable in flexible LHSFT PVC conduit for power connection to VAV Box from outlet .Power outlet will be provided by Electrical contractor.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
a	1.5 sq.mm 3 core FRLS copper cable	Rmt	10.00	237	104	3,410	-	-	-	-		-		-	-	-	-	-
b	3 Pin top	Nos.	2.00	283	99	763	-	-	-	-		-		-	-	-	-	-
c	Supply & laying of Cat 6 cable for thermostat to VAV Box.	Rmt	20.00	222	89	6,220	-	-	-	-		-		-	-	-	-	-
d	Supply & Installation of Gi Conduit 25 mm.	Rmt	30.00	298	169	14,010	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
	NOTE:			-	-	-	-	-	-	-		-		-	-	-	-	-
	All cables & conduits to be FRLS.			-	-	-	-	-	-	-		-		-	-	-	-	-
	Necessary design, engineering, testing & training , O & M documentation to be included in VAV cost.			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
	SUB-TOTAL			-	-	24,403	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
6	ELECTRICAL WORKS			-	-	-	-	-	-	-		-		-	-	-	-	-
				-	-	-	-	-	-	-		-		-	-	-	-	-
6.1	STARTER PANEL			-	-	-	-	-	-	-		-		-	-	-	-	-

[illegible]

Sr. No.	Description Items	Unit	Original BOQ				Previous(Supply)		Previous(Installation)		Current(Supply)		Current(Installation)		Total(Supply)		Total(Installation)	
			Qty.	Supply Rate	Installation Rate	Total Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount	Qty	Amount
	50 nn mdia	Nos	2.00	6,453	1,173	15,252	-	-	-	-	-	-	-	-	-	-	-	-
				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
6.8	Supplying, fixing and testing PVC soil & waste pipes (SWR) confirming to IS13592 :1992, type B with rubber ring (confirming IS:5382), Fittings Confirming to IS 14735 & solvent cement joint inclusive of all necessary specials like bends, tees, offsets, door bends, junctions, etc., pipe in shafts etc., complete.The quoted rate should include necessary MS / G I supports like hanger supports, grip bolts,brackets and clamps etc.,			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	75 nn mdia	Rmt	50.00	3,813	645	2,22,900	-	-	-	-	-	-	-	-	-	-	-	-
							-	-	-	-	-	-	-	-	-	-	-	-
	SUB-TOTAL					7,31,219	-	-	-	-	-	-	-	-	-	-	-	-
	GRAND TOTAL					1,00,12,376		45,84,472.00		5,44,447.00		12,87,753.36		2,94,745.12		58,72,225.36		8,39,192.12

Client	Undersound										
Project	NIMAL										
Subject	Kinetic BOQ										
Additional Kinetic Structural Framework											
No.	Description	Qty.	Unit	Rate (INR)	Amount (INR)	Bill Quantity			Bill Amount		
						Total Bill	Previous Bill	Current Bil	Total Bill	Previous Bill	Current Bil
1	I Beam for Kinetic framework										
	Providing and making of I beam Base framework using MS Square pipe sections of size 200mm x 200mm x 4 mm thick, suspended from the slab up to a height of 1800mm, with 4mm thick base plates fixed to the slab using anchor fasteners. Within the grid framework, 1" x 1" MS jali shall be fixed using 25mm x 25mm x 1.4mm thick MS L-angles for support. The rate shall include all necessary openings in the ceiling for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	500	Rft	8,096.00	40,48,000.00						
				-							
2	Ceiling grid for kinetic structed in zone D			-							
	Providing and making of ceiling grid framework using MS Square pipe sections of size 50mm x 50mm x 4 mm thick, suspended from the slab up to a height of 1800mm, with 4mm thick base plates fixed to the slab using anchor fasteners. Within the grid framework, 1" x 1" MS jali shall be fixed using 25mm x 25mm x 1.4mm thick MS L-angles for support. The rate shall include all necessary openings in the ceiling for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	1250	Sq.ft	780.00	9,75,000.00	870.00	870.00	-	6,78,600.00	6,78,600.00	-
3	Vertical I Beam supports			-				-	-	-	-
	Providing and making of I beam Vertical support using MS Square pipe sections of size 200mm x 200mm x 4 mm thick, suspended from the slab up to a height of 1800mm, with 4mm thick base plates fixed to the slab using anchor fasteners. Within the grid framework, 1" x 1" MS jali shall be fixed using 25mm x 25mm x 1.4mm thick MS L-angles for support. The rate shall include all necessary openings in the ceiling for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	300	Rft	8,096.00	24,28,800.00			-	-	-	-
4	Vertical Grid Sections Framework			-				-	-	-	-
	Providing and making of ceiling grid framework using MS round pipe sections of size 50mm x 50mm x 4 mm thick, suspended from the slab up to a height of 1800mm, with 4mm thick base plates fixed to the slab using anchor fasteners. Within the grid framework, 1" x 1" MS jali shall be fixed using 25mm x 25mm x 1.4mm thick MS L-angles for support. The rate shall include all necessary openings in the ceiling for MEP and other services, as well as surface preparation and application of approved matt enamel paint on all MS members and grills, complete in all respects.	480	Rft	4,070.00	19,53,600.00			-	-	-	-
5	Clamping supports			-				-	-	-	-
	Providing, fabricating, and fixing MS supporting G type clamps for deck sheet slab, made from MS flat/bar/angle sections of approved size and thickness as per structural requirement and site condition. Clamps shall be securely fixed to the deck sheet and/or slab structural members using approved anchor fasteners or welding as required. The rate shall include cutting, bending, welding, drilling, fixing, and application of one coat of red oxide primer for corrosion protection, complete in all respects as per drawing and engineer's instructions.			-				-	-	-	-
a	Weight Capacity 50 Kgs Fixed on Anchor fasteners	250	KG.	206.00	51,500.00			-	-	-	-
								-	-	-	-
B	Kinetis Electrical Work							-	-	-	-

Additional Kinetic Structural Framework											
No.	Description	Qty.	Unit	Rate (INR)	Amount (INR)	Bill Quantity			Bill Amount		
						Total Bill	Previous Bill	Current Bil	Total Bill	Previous Bill	Current Bil
2.7	supply,,installation, testing & commisioning of SB (Including inner installation Plate), Modular switches/sockets including accessries lile Round plates, connectors with all consumable etc as per approved make, including wire connecting to respective switch/socket etc to complete the job, Protection of the same till handover to FM is in scope of contractor. During Switch Socket fixing if any chock up reveales then rectification of chock and related rework of other activities like paint, gypsum etc are included in the rates.							-	-	-	-
	2 module Box	148	Nos.	75	11,100	185.00	185.00	-	13,875.00	13,875.00	-
	4 module Box	14	Nos.	150	2,100	7.00	7.00	-	1,050.00	1,050.00	-
	16 module Box	1	Nos.	425	425	1.00	1.00	-	425.00	425.00	-
	3 Pin 5A socket	182	Nos.	150	27,300	200.00	200.00	-	30,000.00	30,000.00	-
	5A switch	6	Nos.	125	750	6.00	6.00	-	750.00	750.00	-
	MCB 16A	22	Nos.	22	484	-	-	-	-	-	-
	2.5sqmm Wire Red	1196	Nos.	125	1,49,500	290.00	290.00	-	36,250.00	36,250.00	-
	2.5sqmm Wire Black	1196	Nos.	125	1,49,500	290.00	290.00	-	36,250.00	36,250.00	-
	2.5sqmm Wire Green	1196	Nos.	125	1,49,500	290.00	290.00	-	36,250.00	36,250.00	-
					-			-	-	-	-
	supply,,installation, testing & commisioning of enclosure for SB as for above mentioned SB fixing for Kinetics work. Const include with all acessories required for the same.	1	Nos	1,550	1,550			-	-	-	-
	Supply, Unloading , Shifting , Handling, installation, testing & commisioning of Cu LSZH wires/Cables including wire connecting to respective switch/socket etc to complete the job. All wire ends shall be lugged & crimped properly and ferruled at both D.B. and S.B. end. 3R x 1.5 sq. mm. (Point to point wiring P/N/E & light point to MCB) 2R x 2.5 sq. mm & 1R x 1.5 sq. mm.FRLS (DB to SB, SB to SB, DB to AC Pts / SB, 2R x 4 sq. mm & 1R x 2.5mm sq. mm.FRLS , During wiring if any chock up reveales then rectification of chock and related rework of other activities like piant, gypsum etc are included in the rates.				-			-	-	-	-
2.6.4	1.5 sq. mm.	5140	Mtrs.	175	8,99,500	1,200.00	1,200.00	-	2,10,000.00	2,10,000.00	-
2.6.5	2.5 sq. mm. Red colour	1200	Mtrs.	325	3,90,000	1,800.00	1,800.00	-	5,85,000.00	5,85,000.00	-
2.6.6	2.5 sq. mm. Black colour	1200	Mtrs.	325	3,90,000	1,800.00	1,800.00	-	5,85,000.00	5,85,000.00	-
	2.5 sq. mm. Green colour	1200	Mtrs.	325	3,90,000	1,800.00	1,800.00	-	5,85,000.00	5,85,000.00	-
					-			-	-	-	-
2.7	Providing and fixing metal platform for kinetis with all required accessories . Details as per Kinetics vendor	1	Job		-			-	-	-	-
	Deatails layout and spec as pe kinetis vendor				-			-	-	-	-
					-			-	-	-	-
					-			-	-	-	-
2.8	Providing & fixing Workstation table for control PC installation 2ft x 4ft x 2.5ft table	1	Nos	8,500	8,500	1.00		1.00	8,500.00	-	8,500.00
					-			-	-	-	-
2.9	Providing Office Chairs	2	Nos	6,500	13,000	3.00		3.00	19,500.00	-	19,500.00
2.1	Providing and fixing Storage for 8 spare units (lockable)				-			-	-	-	-
	4(w) x 6ft(h) x 2ft(d)		Nos	32,500	-	1.00		1.00	32,500.00	-	32,500.00
					-			-	-	-	-
2.11	Providing & laying 2 ethernet CAT6 cables routed from the installation location to workstation location	100	Mtrs	220	22,000	159.00	159.00	-	34,980.00	34,980.00	-
2.12	providing and fixing Power connection 16 module Box x 1				-			-	-	-	-
2.12a	6 x 3Pin 5A Socket,			1,050	-			-	-	-	-
2.12b	6 x Switches			850	-			-	-	-	-
2.12c	2.5sqmm 16A				-			-	-	-	-
2.12d	HYBEC Tiltale Downlight HLR-2598 30W/35W	20	Nos	4,500	90,000	20.00	20.00	-	90,000.00	90,000.00	-
	Power Socket 16AMP UNIVERSAL SOCKET	8	Nos.	450	3,600			-	-	-	-

Additional Kinetic Structural Framework											
No.	Description	Qty.	Unit	Rate (INR)	Amount (INR)	Bill Quantity			Bill Amount		
						Total Bill	Previous Bill	Current Bil	Total Bill	Previous Bill	Current Bil
	Supply, Unloading , Shifting , Handling, installation, testing & commisioning of Cu LSZH wires/Cables including wire connecting to respective switch/socket etc to complete the job. All wire ends shall be lugged & crimped properly and ferruled at both D.B. and S.B. end. power cable 3core 2.5sqmm polycab	300	Mtrs.	850	2,55,000	300.00	300.00	-	2,55,000.00	2,55,000.00	-
								-	-	-	-
								-	-	-	-
Total Amount					1,24,10,709.00			-	32,38,930.00	31,78,430.00	60,500.00